

FILED
February 24, 2021
INDIANA UTILITY
REGULATORY COMMISSION

STATE OF INDIANA

INDIANA UTILITY REGULATORY COMMISSION

PETITION OF AMERICAN SUBURBAN)
UTILITIES, INC. FOR APPROVAL OF) CAUSE NO. 44676 S1
COMPLIANCE FILING AND PHASE III RATES)

PUBLIC'S EXHIBIT NO. 2

TESTIMONY
OF
JAMES T. PARKS
ON
BEHALF OF
THE INDIANA OFFICE OF UTILITY CONSUMER COUNSELOR

February 24, 2021

Respectfully submitted,



Daniel M. Le Vay, Attorney No. 22184-49
Deputy Consumer Counselor
Scott Franson, Attorney No. 27839-49
Deputy Consumer Counselor
115 W. Washington St., Suite 1500 South
Indianapolis, IN 45204

CERTIFICATE OF SERVICE

This is to certify that a copy of the foregoing *Public's Exhibit No. 2, Testimony of James T. Parks on Behalf of the Indiana Office of Utility Consumer Counselor's* has been served upon the following counsel of record in the captioned proceeding by electronic service on February 24, 2021.

Nicholas K. Kile
Hillary J. Close
BARNES & THORNBURG LLP
11 South Meridian Street
Indianapolis, Indiana 46204
Email: nicholas.kile@btlaw.com
hillaryclose@btlaw.com

Robert Johnson
2454 Waldon Drive
Greenwood, IN 46143
Email: rjohnson@utilitylaw.us



Daniel M. Le Vay
Deputy Consumer Counselor

INDIANA OFFICE OF UTILITY CONSUMER COUNSELOR
115 West Washington Street
Suite 1500 South
Indianapolis, IN 46204
infomgt@oucc.in.gov
317/232-2494 – Phone
317/232-5923 – Facsimile

TESTIMONY OF OUCC WITNESS JAMES T. PARKS
CAUSE NO. 44676-S1
AMERICAN SUBURBAN UTILITIES, INC.

1 **Q: Please state your name and business address.**

2 A: My name is James T. Parks, P.E., and my business address is 115 W. Washington
3 Street, Suite 1500 South, Indianapolis, IN 46204.

4 **Q: By whom are you employed and in what capacity?**

5 A: I am employed by the Office of Utility Consumer Counselor ("OUCC") as a Utility
6 Analyst II in the Wastewater/Wastewater Division. My qualifications and
7 experience are described in Appendix A.

8 **Q: What relief does American Suburban Utilities, Inc. ("ASU") seek in this Phase**
9 **of ASU's authorized rate increase (Phase III)?**

10 A: In Cause No. 44272, the Commission pre-approved ASU's CE-III plant expansion
11 for up to \$10 million pursuant to an approved settlement agreement with the OUCC.
12 Subsequently, ASU filed a rate case proposing to include that plant expansion as
13 an addition to its rate base at the conclusion of its proposed forward-looking hybrid
14 test year, which the commission authorized. Of that approved amount, ASU has
15 already included in its Phase II rate increase \$1,975,200 of the rate base addition
16 leaving \$8,024,800 remaining to be added. Including an additionally authorized
17 \$1.5 million standby chemical phosphorus removal system, ASU seeks to add an
18 additional \$9.52 million to rate base for improvements it asserted were completed
19 by its affiliate, First Time Development Corporation ("FTDC"), and placed in
20 service at its Carriage Estates wastewater treatment plant ("WWTP") on or before

1 October 18, 2019. These improvements are for the Phase 2 (CE III Expansion) and
2 Phase 3 (Phosphorus Removal) facilities.

3 **Q: What is the purpose of your testimony?**

4 A: I testify that ASU did not construct the Carriage Estates III wastewater treatment
5 plant expansion for which it had received preapproval as it lacks many of the
6 components on which the preapproval was based. In addition, I testify that ASU
7 did not construct the \$1.5 million standby chemical phosphorus removal system it
8 had been authorized in the rate case to add to its rate base because it is materially
9 different than what it had used to justify the cost of that project. I explain the
10 deletions and changes ASU made to both the CE-III WWTP project and the standby
11 chemical phosphorus system project are significant and material. I recommend rate
12 base findings that reflect a decrease in the value of components parts and that are
13 based on ASU's own cost estimates. Finally, I testify about various matters
14 affecting ASU's operations and compliance with various Commission
15 requirements.

16 **Q: What did you review to prepare your testimony?**

17 A: I reviewed portions of ASU's Phase III Compliance Filing dated November 7, 2019
18 and the Completion Filing dated September 30, 2020. I reviewed sections of the
19 Final Orders from Cause No. 44272 (April 9, 2014) including ASU's Stipulation
20 and Settlement Agreement with the OUCC (February 11, 2014) and Cause No.
21 44676 (November 30, 2016). I reviewed Edward J. Serowka's testimonies detailing
22 the four expansion Options for the Carriage Estates WWTP. I reviewed
23 Construction Permit No. 20788 and the IDEM approved design drawings and

1 specifications for Option 4 (expansion to 4.0 million gallons per day (“MGD”) with
2 tanks expandable to 6.0 MGD) that I obtained from IDEM’s web based Virtual File
3 Cabinet.¹ I reviewed ASU’s revised design drawings which ASU/FTDC President
4 Scott Lods indicated to me on December 4, 2019 constituted what FTDC actually
5 constructed.² I reviewed IDEM’s Construction Permit No. 22977 and permitted
6 design drawings and specifications for the Phosphorus Removal Improvements.³ I
7 compared the permitted design drawings (Permit Nos. 20788 (2014) and 22977
8 (2019)) to the As-Built drawings (2020) and to the actual facilities at the Carriage
9 Estates WWTP.

10 I reviewed IDEM Inspection Summary / Noncompliance letters detailing
11 violations at the Carriage Estates WWTP due to FTDC not constructing the
12 improvements per the permitted design drawings and ASU’s responses to IDEM’s
13 noncompliance letters. I reviewed ASU’s requests for a time extension to complete
14 construction and IDEM’s approval granting an extension to June 30, 2020. I
15 participated in writing data requests and reviewing ASU’s responses. Along with
16 Carl Seals of the OUCC, I visited the Kimberley Estates Lift Station which appears

¹ Construction Permit No. 20788 for the *Carriage Estates III Wastewater Treatment Plant Expansion* project, issued by IDEM’s Facility Construction and Engineering Support Section on February 21, 2014, was to expand the Carriage Estates WWTP to 4.0 MGD (with tanks for 6.0 MGD based on Option 4 (Cause 44272 preapproval). The design drawings included 41 plan sheets and revised plan sheets which also showed the supernatant and standby chemical phosphorus removal system.

² *Phase 2 Construction, Carriage Estates III Wastewater Treatment Plant* design drawings prepared by Lakeland Innovatech, Laguna Hills, CA, August 23, 2017. These 14 drawings deviated from the permitted design drawings approved by IDEM in Construction Permit 20788 on February 21, 2014.

³ Construction Permit No. 22977 for the *Carriage Estates III Wastewater Treatment Plant Improvements, Phosphorus Removal* project, issued by IDEM on February 21, 2019, included new influent flow meters, a new Plant Control, Laboratory and Chemical Feed Building, and chemical phosphorous removal facilities.

1 to still be in service, the Big Oaks Lift Station, and the Carriage Estates WWTP
2 construction site on December 4, 2019.⁴ I also toured the Carriage Estates WWTP
3 on March 5, 2020 with Scott Bell, Shawn Dellinger, and Carl Seals of the OUCC,
4 and on October 8, 2020 with Scott Bell.

I. PHOSPHORUS REMOVAL

5 **Q: How does phosphorus removal relate to this compliance filing?**

6 A: In Cause No. 44272, the Commission pre-approved Petitioner's CE-III plant
7 expansion for up to \$10 million. At that time, all options were designed to provide
8 for biological treatment and removal of phosphorus. It appears that by late 2013,
9 ASU accepted that it would need to add a standby chemical phosphorus removal
10 system to meet IDEM requirements. In this Cause, Petitioner requested that \$11.5
11 million be included in rate base related to this project (\$10 million in pre-approved
12 costs plus the \$1.5 million for a standby chemical phosphorous removal project).
13 Of that approved amount, ASU has already included in its Phase II rate increase
14 \$1,975,200 of the rate base addition leaving \$8,024,800 plus \$1.5 million rate base
15 additions to be addressed in this phase (Phase III). This section of my testimony
16 addresses the \$1.5 million requested rate base addition for the standby chemical
17 phosphorus removal project.

⁴ The Kimberley Estates Lift Station was to have been demolished as part of the Big 3 Interceptor sewer project with flows diverted away from the Carriage Estates WWTP to the County Home WWTP. However, the Kimberley Estates is still pumping and imposing higher flows onto Carriage Estates. ASU President Scott Lods reported that ASU does not document where flows from this station are routed (Dec. 4, 2019).

1 **Q: On what was the \$1.5 million proposed rate base addition based?**

2 A: The \$1.5 million for standby chemical phosphorus removal was based on evidence
3 ASU provided to the OUCC in discovery in Cause No. 44676 indicating ASU
4 would install an expensive Micro Star phosphorus removal system at a total cost of
5 \$1.5 million. During the rate case, the OUCC requested cost support through OUCC
6 DRs 16-52 and 16-53. Specifically, I requested the process flow schematic and
7 design drawings for the standby chemical phosphorous removal system. ASU's
8 response indicated \$1,230,000 of the \$1.5 million ASU requested it be authorized
9 to include in rate base was to install a Micro Star filter (at a cost of \$1,020,000) in
10 a new concrete channel (an additional \$210,000).⁵ ASU included price information
11 on project features that included modifying the chemical rooms in the existing
12 Blower/Chemical building and installing two 15,000-gallon chemical storage tanks,
13 a 1,500-gallon day tank, and chemical feed lines to the new CSBR tanks.

14 **Q: Did ASU install the chemical phosphorus removal system it indicated it would**
15 **build during the rate case?**

16 A: No. Through its rate order, the Commission effectively preapproved a rate base
17 addition of up to \$1.5 million for the Micro Star chemical standby phosphorus
18 removal system. Most (82%) of that cost was for the brand and model of filter ASU
19 selected and the concrete channel needed to hold it. What ASU's affiliated
20 construction company built materially differs from what it indicated it would install
21 and place in rate base at the end of its hybrid test period. The Commission's 2016

⁵ ASU's responses to DRs 16-52 and 16-53 were included in Attachment JTP-2 (pages 249-251) of my testimony in Cause No. 44676 filed on January 13, 2016. See Attachment JTP-1 for ASU's responses to DRs 16-52 to 16-55, dated January 7, 2016 under Cause No. 44676.

1 approval of that amount no longer applies because ASU's affiliate built a standby
2 chemical phosphorus removal system that is not the same in price or quality that
3 the Commission approved. Moreover, ASU incurred its standby phosphorus
4 removal costs through its affiliate and the actual costs incurred by that affiliate, by
5 which a reasonable estimate of the fair value of the standby system may be
6 determined, have not been provided.

7 **Q: Should ASU's request to include the \$1.5 million rate base addition in Phase**
8 **III rates be granted?**

9 A: No. Instead of installing the Micro Star system on which it had based its requested
10 amount, ASU installed a different and much less expensive standby chemical
11 system. ASU never installed the \$1,230,000 major cost items (i.e., Micro Star filter
12 and concrete channel) it used to justify the \$1.5 million phosphorus cost to the
13 OUCC and the Commission.⁶ It also did not modify the chemical rooms in the
14 existing Blower/Chemical building. It did not install the two 15,000-gallon
15 chemical storage tanks or the 1,500-gallon day tank. Instead, ASU installed smaller
16 chemical tanks (315-gallon day tank and 5,000-gallon bulk tanks). It also appears
17 ASU did not install the chemical feed lines to the new CSBR tanks' Flow Divider
18 Box. Moreover, I did not see any chemical piping at the new CSBR tanks during
19 the OUCC's October 8, 2020 site visit. I saw no evidence of the chemical feed
20 lines that were to be connected to the original CSBR tanks. Except for a schematic

⁶ See Cause No. 44272, Serowka Supplemental Rebuttal Testimony, December 11, 2013, page 17. Mr. Serowka indicated ASU would justify the phosphorus cost testifying: "The choice between chemical and biological removal obviously remains uncertain at this time and needs to continue to be studied. One of the two methods will ultimately be chosen and ASU will be prepared to explain and justify its choice and the dollars invested in a later rate case." (Emphasis added by the OUCC)

1 layout on Drawing 20-005-33, the As-built drawings do not show chemical feed
 2 lines to the six CSBR tanks (four original and two new CSBR tanks) or to the
 3 macerator structure. (However, the As-Built Drawings still include errors and are
 4 incomplete, including with respect to the standby chemical phosphorus system.)
 5 Table 1 sets forth the cost estimate ASU provided during its rate case to the OUCC
 6 as support for ASU's requested authorization of \$1.5 million for its standby
 7 chemical phosphorus removal system. Table 1 also identifies items not constructed
 8 or installed in whole or in part and the associated cost of those items.

Table 1 – Cost Justification for the Micro Star Filter
ASU response to DR 16-52 (Cause No. 44676 - January 7, 2016)⁷

Component	Unit	Qty	Unit Cost	Amount	Built?
Building Modifications of Blower/Chemical Building	SF	288	\$300	\$86,400	No
Chemical Metering Pumps	Ea.	3	\$18,000	\$54,000	2 units
Chemical Transfer Pumps	Ea.	2	\$10,200	\$20,400	2 units
1,500 Gallon Day Tank	Ea.	1	\$9,600	\$9,600	No (1)
15,000 Gallon Tanks	Ea.	2	\$48,000	\$96,000	No (1)
Micro Star Tertiary Filter	Ea.	1	\$1,020,000	\$1,020,000	No
Equip. Installation & Concrete Channel for Micro Star Filter	LS	1	\$210,000	\$210,000	No
Fittings, Pipe & Accessories	LS	1	\$42,000	\$42,000	Yes
Electrical Equip. Installation	LS	1	\$90,000	\$90,000	(2)
Install Chemical & Drain Lines	LS	1	\$150,000	\$150,000	(3)
Total				\$1,778,400	

⁷ Notes: (1) ASU installed one - 315-gallon day tank and three - 5,000-gallon tanks (only one was permitted). (2) It is unknown if all electrical and instrumentation was installed. (3) Chemical feed lines to the new CSBR tanks' Flow Divider Box may not be installed.

1 **Q: What remains unfinished that related to chemical phosphorus removal under**
2 **Construction Permit No. 22977 (February 21, 2019)?**

3 A: As of the OUCC's on-site inspection conducted on October 8, 2020, ASU had not
4 installed the wastewater laboratory, safety shower & eyewash, the laboratory
5 office, rest room, utility room, access stairs to the bulk storage tank area, two
6 exterior doors, and five interior doors. Also missing are lighting fixtures
7 (commercial fluorescent with 4 lamps), 115-volt (some with GFI) and 240-volt
8 duplex wall receptacles, and four exit signs with emergency lights with battery
9 backup. These items are not part of the \$1.5 million costs I am addressing in this
10 section. However, these items were identified in the plans.

11 **Q: Was a wastewater laboratory one of the reasons costs increased significantly**
12 **in the 2013 redesign to allow biological phosphorus removal?**

13 A: Yes. ASU said it had to build the onsite laboratory for process control to guarantee
14 it could meet the phosphorus limits.⁸ ASU included building costs twice in this
15 project. First, it included a new Control / Laboratory Building in all Options at a
16 cost of \$355,600 (construction only) and \$477,635 (with prorated share of
17 mobilization, contractor profit, bonds, insurance, design and inspection). Second,
18 modification costs for the existing blower building were embedded in the Micro
19 Star costs. This amounts to double recovery of building capital costs. ASU has not
20 produced any documentation that the new Control / Laboratory Building was
21 deleted from FTDC's Affiliate Contract No. 2017-3 (CE-III Expansion). ASU built
22 neither the new Control / Laboratory Building nor the laboratory it separately
23 permitted under the phosphorus project. In response to discovery asking what steps

⁸ See Cause No. 44272, Serowka Supplemental Testimony, July 19, 2013, page S7.

1 needed to be taken to complete the wastewater laboratory, bathroom, and utility
2 room in the Chemical Feed Building, ASU responded:

3 Due to the construction cost limits imposed on ASU by the OUCC
4 and IURC, it was necessary to eliminate the new plant laboratory,
5 bathroom, utility room and offices in the Chemical Feed Building
6 and these were not shown in Plan Sheet 20-005-32, nor included in
7 ASU's Affiliate costs for construction.⁹

8 In response to discovery asking when the wastewater laboratory, bathroom, and
9 utility room would be completed, ASU responded: "The engineering and
10 construction cost required to complete the Chemical Feed Building may be included
11 in the next expansion to the Carriage Estates III Wastewater Treatment Plant."¹⁰
12 These laboratory facilities should have been constructed by ASU. Instead, like
13 many other changes, ASU did not complete the facilities but made no adjustment
14 to the amount the Commission had authorized be included in rate base. Likewise,
15 ASU has not provided transparent information about actual costs.

16 **Q: What amount should be added to rate base for its standby chemical**
17 **phosphorus removal system?**

18 A: In its rate order, the Commission accepted ASU's request to include \$1.5 million
19 in rate base for standby chemical phosphorous removal upon the equipment being
20 placed in service.¹¹ However, the equipment described and used to support that
21 authorized rate base addition to the OUCC and ultimately the Commission was not
22 the equipment ASU installed. Because ASU has not installed the equipment it used

⁹ ASU response to DR 9-10.

¹⁰ ASU response to DR 9-11.

¹¹ Cause No. 44676-44700, Final Order, November 30, 2016, page 30.

1 to justify its rate base addition or even make comparable improvements to the
2 improvements it was authorized to include in its rate base, ASU should not be
3 permitted to include that value in its rate base. As such, any improvements it may
4 have made to secure standby chemical phosphorus removal should be evaluated for
5 addition to rate base in its next rate case. Support for those improvements should
6 be consistent with the Commission's directive with respect to transparency of costs
7 whether incurred directly by ASU or its affiliate.¹² The Commission should deny
8 recovery of the asserted \$1.5 million value for installation of standby chemical
9 phosphorous removal, which the Commission described as supplemental removal.
10 In the alternative, the increase to Phase III rates for the standby chemical
11 phosphorus removal system should be based on the value of the standby chemical
12 phosphorus removal system improvements ASU installed. This means subtracting
13 from the \$1.5 million authorized amount the \$1.23 million for the Micro Star filter
14 and concrete housing for the filter, neither of which was purchased or installed.

15 **Q: What is the value of the standby chemical phosphorus removal rate base**
16 **additions ASU did install?**

17 A: Based on my review of the equipment that was installed and my engineering
18 knowledge and experience, my estimate of the system's costs is \$263,000 shown
19 below which is essentially the same as the \$270,000 value I calculated above.

¹² See Cause No. 44676-44700 Final Order, November 30, 2016, page 41. "Therefore, Petitioner shall require First Time or any other affiliated company to submit detailed invoices for all costs including unit costs for structures, materials, labor, equipment, and engineering, which should be compared to the cost estimate or contract entered into by Petitioner to complete the work. We expect to receive this level of detail regardless of whether the work performed was done so under a lump sum or time and materials contract."

1	New building (one-third of the claimed \$180,000)	\$60,000
2	Transfer and Metering Pumps	\$14,000 (rounded up)
3	Chemical tanks	\$26,000 (rounded up)
4	Chemical Feed Lines	\$47,000
5	Metering / Controls / Electrical	\$75,000
6	Installation at 25%	<u>\$41,000</u>
7	Total	\$263,000

8 In Appendix C, I show how I calculated the value of the standby chemical
9 phosphorus removal system ASU installed instead of the Micro Star system. I
10 obtained cost information from equipment suppliers available from the internet for
11 the chemical transfer and feed pumps and storage tanks.

12 **Q: What costs did ASU provide in the Schedule of Values for the Phosphorus**
13 **Removal project included with its Payment Verification on November 7, 2019?**

14 A: ASU included a payment verification and Schedule of Values (“SOV”) for the
15 standby chemical phosphorus removal project in its Submission of Compliance
16 Filing and Phase III Rates on November 7, 2019. *Every* dollar amount for the
17 SOV’s six-line items vastly differed from the amounts in the SOV in Affiliate
18 Contract No. 2017-2 (Phosphorus Removal) filed with the Commission. The only
19 consistent amount is the \$1,500,000 total ASU indicated should be put into rate
20 base.¹³ The OUCC pointed out the discrepancy as follows:¹⁴

21 Instead of the Micro Star filter, Petitioner has an unfinished Plant
22 Control, Laboratory, and Chemical Feed Building, a portion of
23 which contains the phosphorus tanks, pumps, and feed equipment.
24 Though it was included in Mr. Lods' verification of the costs ASU
25 incurred and paid, this new building was not part of ASU' s design
26 for phosphorus removal provided to the OUCC in Cause No. 44676.

¹³ ASU submitted Affiliate Agreement 2017-2 (Phosphorus Removal) with a Schedule of Values to the IURC on January 13, 2017 for review and finalized on May 2, 2017 with no changes to the SOV.

¹⁴ See Cause No. 44676, OUCC Reply to ASU's Response to the OUCC's Objection to ASU's Phase III Tariff Compliance Filing, December 23, 2019, page 4.

1 Mr. Lods verified that the new building's scheduled value is
2 \$900,000 of which 95% or \$855,000 has been completed.¹⁵
3 Complicating matters further, in its response to the OUCC's
4 Objection, Petitioner submitted a second Schedule of Values that
5 contradicts its Verified Schedule of Values.¹⁶ This second Schedule
6 of Values lists a much lower \$180,000 cost for the new building and
7 costs for all other phosphorus components that are more than double
8 Mr. Lods verified costs of \$600,000. The only cost that is the same
9 between these two Schedules of Values is the total cost of
10 \$1,500,000.

11 (Emphasis added by the OUCC)

12 On January 24, 2020, ASU filed a payment verification correction with a new
13 Schedule of Values matching the SOV in Affiliate Contract No. 2017-2.¹⁷

14 **Q: How do the Standby Chemical Phosphorus cost estimates ASU used to justify**
15 **the rate base addition compare with the schedules of values ASU provided on**
16 **November 7, 2019 and January 24, 2020?**

17 A: Other than coincidentally reaching the same total approved for the Phase III rate
18 base addition, neither the November 7, 2019 SOV nor the revised January 24, 2020
19 SOV conform to the values used to justify the \$1.5 million rate base addition. The
20 listed components and the costs for the same class of items varied widely.¹⁸ Table
21 2 below compares various schedules for standby chemical phosphorus removal
22 projects presented by ASU from 2013 through ASU's corrected compliance filing.

¹⁵ Undated First Time Development Corp. CEIII Phase 3 Construction Schedule of Values ("SOV") for the Phosphorus Removal System, - page 3 of 3 of the Verification by Scott Lods, dated 24-Oct-19, which was part of Petitioner's Submission of Compliance Filing and Phase III Rates, November 7, 2019.

¹⁶ Petitioner's response to the OUCC's December 9, 2019 Objection to the Phase III Tariff Compliance Filing, filed on December 19, 2019 includes a different, undated Schedule of Values that does not match any of Petitioner's Verified costs on page 3 of 3 of the Verification by Scott Lods, dated 24-Oct-19 which was part of Petitioner's Submission of Compliance Filing and Phase III Rates, November 7, 2019.

¹⁷ See Attachment JTP-2 for copies of ASU's Payment Verification filed on November 7, 2019 and ASU's revised Schedule of Values for the Phosphorus removal project filed on January 24, 2020.

¹⁸ Mr. Serowka testified in Cause No. 44676 that the standby chemical phosphorus cost would be \$1.5 million yet listed \$1,778,000 in ASU's response to DR 16-52.

Table 2 – Changing Costs for Supernatant-Standby Chemical Phosphorus Removal

Component	44272, Item 15 Cost Estimate Options 1-4 12/11/2013	44676, DR 16-52 Costs 01/07/2016	Phosphorus Sched. of Values 11/07/2019	Revised Phosphorus Sched. of Values 01/24/2020
Building Modifications	\$42,000	\$86,400		
New Building			\$900,000	\$180,000
Chemical Metering Pumps	\$4,000	\$54,000		
Chemical Transfer Pumps	\$8,500	\$20,400		
Chemical Equipment			\$160,000	\$275,000
1,500 Gallon Day Tank		\$9,600		
5,000 Gallon Tanks	\$8,000		\$100,000	\$285,000
15,000 Gallon Tanks		\$96,000		
Micro Star Tertiary Filter		\$1,020,000		
Equip. Installation & Concrete Channel-Micro Star Filter		\$210,000		
Piping, Valves & Fittings	\$75,000	\$42,000	\$150,000	\$170,000
Chemical Control Panel	\$40,000			
Metering Instrumentation			\$82,000	\$292,000
Electrical Equip. Installation		\$90,000		
Chemical Equip. Installation			\$108,000	\$298,000
Chemical & Drain Lines Install		\$150,000		
Total	\$177,500	\$1,778,400	\$1,500,000	\$1,500,000

1 **Q: What caused the dramatic cost changes between the two Schedule of Values?**

2 A: ASU has never explained why the initial payment verification it filed on November
3 7, 2019 listed every cost wrong except to say it was a mistake by FTDC.¹⁹ Later,
4 in response to OUCC DR 5-5, ASU stated that Mr. Lods was the source of the

¹⁹ See Attachment JTP-3 for ASU's responses to DR 1-1, DR 3-10 DR 5-5, and DR 5-6 pertaining to the listed costs in the Schedule of Values for the Phosphorus Removal project.

1 incorrect values and was the one who prepared the incorrect Schedule of Values.

2 In either case, we do not have invoices for materials, equipment and labor that

3 support the component costs in the Schedule of Values.

4 **Q: Did the Micro Star design make it into any permit application to IDEM?**

5 A: I could not find any record of ASU submitting the Micro Star design to IDEM.²⁰

6 **Q: Was the Micro Star filter design ASU described to the OUCC via discovery**
7 **responses on January 7, 2016 different than the phosphorus design IDEM**
8 **permitted ASU to build?**²¹

9 A: Yes. IDEM permitted all needed phosphorus facilities (biological, supernatant, and
10 standby) in 2014 and a separate standby phosphorus removal system in 2019.²²

11 **Q: Does the Affiliate Contract No. 2017-2 (Phosphorus Removal) ASU submitted**
12 **to the IURC General Counsel on January 13, 2017 reference any permitted**
13 **design, bid, or documents?**

14 A: No. It also lacks basic details such as number, sizes, capacity, and materials of
15 pumps, tanks, controls, electrical systems, buildings, etc. on which FTDC was to
16 base its "bid." Moreover, in response to discovery, ASU stated it did not even
17 submit a design to IDEM for the phosphorus facilities until October 30, 2017 and
18 that it then resubmitted to IDEM on January 25, 2019.²³

19 The Commission's 2016 approval of the \$1.5 million rate base addition for
20 this Phase is not applicable because ASU's affiliate built a standby chemical

²⁰ It appears ASU never submitted design drawings to IDEM for the \$1.5 million Micro Star system. ASU has not submitted any affiliate bid for the Micro Star system linked to any set of design drawings or IDEM construction permit. It also appears that ASU's affiliate never requested and ASU never issued a Change Order deleting the biological phosphorus removal system and the supernatant/standby chemical phosphorus removal system that were permitted by IDEM.

²¹ Construction Permit 22977 – Phosphorus Removal, February 21, 2019. See Attachment JTP-4.

²² Construction Permit 20788 – Carriage Estates Wastewater Treatment Plant Expansion, Feb. 21, 2014.

²³ ASU response to DR 4-16.

1 phosphorus removal system that is not the same in price or quality that the
2 Commission approved. ASU should not be permitted to place in rate base a
3 different chemical phosphorus removal system built by an affiliate at an
4 undisclosed cost to the affiliate.

5 **Q: Does the corrected schedule of values support the rate base addition?**

6 A: No. The schedule of values is neither transparent as to the affiliate's costs; nor does
7 it conform to the improvements ASU indicated in the course of the rate case that it
8 would build for standby chemical phosphorus removal. The costs or values were
9 not the costs, values, and components the OUCC had an opportunity to review
10 during the rate proceeding. Secondly, based on my evaluation of the project
11 components, the cost of building that system should be considered much lower than
12 the value ASU claims.

13 **Q: Did ASU provide any cost information that contradicts your proposal to allow**
14 **in rate base less than the \$1.5 million?**

15 A: No. Despite our requests for information from ASU about what it cost ASU's
16 affiliate to construct the system improvements, ASU persisted in declining to
17 provide that information. As such, the OUCC is left with two reasonable options
18 for recommendation – (1) ask the Commission to accept the OUCC's recommended
19 valuation for inclusion in Phase III rates, or (2) ask the Commission to deny all
20 recovery in Phase III of an unapproved version of the standby chemical phosphorus
21 removal system. In the latter case, ASU would be permitted to propose its
22 improvements in any of its rate base additions not already included in rates.
23 Whether the Commission authorizes Phase III rates based on \$270,000 for the
24 standby chemical phosphorus removal system or authorizes no Phase III rate base

1 addition, the Commission should not consider any additional rate base addition
2 unless and until ASU presents the actual costs it or its affiliate incurred acquiring
3 the materials and equipment and installing the system (i.e., invoices from all third-
4 party contractors, material invoices, labor records, etc.).

5 **Q: Did ASU install the enhanced biological phosphorus removal system as**
6 **proposed, designed, and permitted?**

7 A: No. ASU testified that EBPR would be the primary method of phosphorus removal
8 with the standby chemical phosphorus removal system required by IDEM as the
9 secondary system. However, ASU made a unilateral decision to delete EBPR. In
10 response to discovery, ASU stated its consulting engineer made the determination
11 (to delete EBPR) sometime around the fourth quarter of 2017. ASU stated that no
12 records (of the decision) were maintained and that "ASU and its consulting
13 engineer discussed the advantages and disadvantages of both phosphorus removal
14 options and the consulting engineer's final recommendation to use the chemical
15 phosphorus removal system was accepted by ASU.²⁴ This was a significant change
16 of course, as the EBPR system was the primary reason costs nearly doubled for the
17 CE-III expansion project.

²⁴ ASU response to DR 12-3

1 **Q: When did you find out EBPR (i.e., biological phosphorus removal) had been**
2 **eliminated from the project?**

3 A: I did not know of this until 2020. On February 27, 2020 ASU stated in response to
4 discovery:

5 After further study, it was determined that a biological phosphorus
6 removal coupled with standby chemical was much more operator-
7 intensive and that switching [to] primary chemical phosphorus was
8 preferred.

9 **Q: Did ASU provide any supporting documents to justify its decision to delete**
10 **EBPR (i.e. biological phosphorus removal)?**

11 A: No. In discovery, the OUCC requested copies of studies or reports establishing
12 operator requirements (e.g. labor hours, training level, on-site staffing
13 requirements, etc.) for the two phosphorus removal options (biological with
14 standby chemical or chemical only) and if no studies or reports existed, for ASU to
15 identify the parameters ASU evaluated in its phosphorus removal system selection
16 analysis. The OUCC also asked ASU to provide copies of documents and
17 communications ASU relied on to support its decision not to install the biological
18 phosphorus removal system as designed and permitted in favor of a chemical
19 phosphorus removal process only. ASU failed to provide any such studies, reports
20 or documents.

21 **Q: The Commission previously noted inadequate project inspections on the Big 3**
22 **Sewer project. Did ASU address its inspection shortcomings on the Carriage**
23 **Estates projects?**

24 A: No. In Cause No. 44676, the Commission faulted ASU for unsupported dewatering
25 claims on the Big 3 sewer project, limited monthly inspections and lack of detailed
26 daily inspections, ultimately disallowing \$908,000 in claimed dewatering costs.
27 The Commission also faulted ASU for lack of details on project costs. Ultimately,

1 ASU proposed to address these concerns in part by engaging TBird Engineering to
2 provide daily reports that should at a minimum provide documentation of what
3 work was performed, what personnel were onsite, what materials were delivered,
4 and what equipment was used. ASU suggested that requiring T-Bird Engineering
5 to provide the aforementioned details would protect ASU's project interests and
6 provide the additional documentation directed by the Commission's order in Cause
7 No. 44676.²⁵

8 **Q: How often did TBird Engineering inspect the phosphorus project?**

9 A: It appears TBird Engineering prepared only a single inspection report dated October
10 24, 2019 and one payment verification for the entire Phosphorus project. Details
11 about the construction are lacking. As such, the inspection report does not provide
12 support to determine that the \$1.5 million cost claimed by ASU was actually
13 incurred.²⁶

14 **Q: Did ASU build the phosphorus project on utility owned land?**

15 A: No. For unknown reasons, ASU constructed the new Chemical Feed Building on
16 land owned by Scott Lods north of the Carriage Estates property. This land is not
17 included in ASU's Utility Plant in Service.

18 **Q: Are there operational issues associated with the location of the new building?**

19 A: Yes. The new building is farther away from the chemical application points
20 (original and new CSBR tanks) and beyond the recommended 100 feet limit for

²⁵ See the April 21, 2017 letter to Nicholas Kile from IURC General Counsel, Elizabeth Heline

²⁶ See the TBird construction verifications provided in response to DR 1-1 and the lone Phosphorus project inspection report, originally dated 10/24/2019, provided in response to DR 5-6 in Attachment JTP-3.

1 chemical feed piping.²⁷ ASU may have plugging problems with the chemical feed
2 piping long term. This is a design error. A better site for the bulk storage tanks
3 and pumps would have been the existing Blower Building as ASU designed and
4 permitted in 2014. The design was to reuse the existing chlorination/dechlorination
5 chemical rooms in the north end of the building with the bulk storage tanks located
6 adjacent to the building. Based on my review of the As-Built drawings no conflicts
7 are apparent in these areas that would have prevented construction as designed and
8 permitted in 2014. The area west of the Blower Building could also have been
9 enclosed for weather protection or the bulk storage tanks could have been heated.
10 ASU may state on Rebuttal that it is installing the IDEM required additional
11 blowers in the original chemical rooms, but these blowers could be as easily
12 installed in a Blower Building extension to the south. I could not find any conflicts
13 in this area.

14 **Q: Have there been chemical phosphorus removal system problems?**

15 A: Yes. On its Daily Activity Sheets, ASU reported the metering pumps were down
16 and it was instead manually injecting the sodium aluminate chemical.²⁸ It appears
17 the pumps failed on June 5th and were offline for 50 days. They were back online
18 on July 25th to July 26th and beginning July 29th. ASU did not mention the
19 phosphorus pump failures in its Monthly Reports of Operations (“MROs”) to
20 IDEM and did not report any effluent violations. In its October 1, 2019 Inspection

²⁷ USALCO 38 Technical Data Sheet, Bulk Storage and Feeding System, Revised 06/14/18.

²⁸ See Attachment JTP-5 for ASU's response to DR 9-9 (b) page 6 of 9 which is the Phosphorus log of chemical usage for June and July 2020 showing the pump outage.

1 Summary/Noncompliance Letter, IDEM rated plant operation unsatisfactory

2 because of similar temporary phosphorus pump problems:

3 Operation was rated as unsatisfactory due to the facility's temporary
4 chemical Phosphorus treatment system being out of service. Part II.
5 B. 1 of the permit requires all waste collection, control, treatment,
6 and disposal facilities to be operated as efficiently as possible and in
7 a manner which will minimize upsets and discharges of excessive
8 pollutants. At the time of the inspection the temporary chemical
9 Phosphorus treatment system was not operating due to chemical
10 feed pump needing repaired. The facility personnel noted that they
11 were dumping in Phosphorus removal chemical. This is not an
12 efficient treatment for Phosphorus or a permitted way to introduce
13 the chemical.

14 (Emphasis added by the OUCC)

**II. PREAPPROVAL CARRIAGE ESTATES EXPANSION
WORK NEVER CONSTRUCTED OR INSTALLED**

A. Background of Preapproval of Carriage Estates WWTP Expansion Project

1 **Q: Did ASU develop expansion options for the Carriage Estates WWTP?**

2 A: Yes. The Commission pre-approved ASU's CE-III plant expansion for up to \$10
3 million pursuant to an approved settlement agreement with the OUCC in Cause No.
4 44272. ASU filed its petition in Cause No. 44272 seeking preapproval of
5 improvements to its Carriage Estates Treatment Plant. In that cause, ASU had
6 ultimately presented four options (Options 1 through 4) for rehabilitating and
7 expanding its Carriage Estate Treatment Plant and entered into an agreement with
8 the OUCC, the implementation of which was affected by the option ASU would
9 choose to build. The most modest increase (Option 2) would result in an IDEM
10 permitted plant capacity of 3.0 MGD. At that time, all options were designed to
11 provide for biological treatment and removal of phosphorus. (ASU ultimately
12 determined it would need to add a standby phosphorus system using chemical
13 means.) The OUCC opposed ASU's original 2012 expansion plan due to: 1)
14 concerns the expansion to 6.8 MGD was oversized; 2) lack of adequate cost support
15 for the estimated costs; and 3) concerns ASU's Affiliate, First Time Development
16 Corporation would construct the plant. In response to OUCC opposition to the
17 higher flows and costs and in response to receiving a phosphorus limit, ASU
18 reduced capacity to 4.0 MG with an additional CSBR tank for a future 6.0 MGD
19 capacity and switched to a CSBR system with Enhanced Biological Phosphorus
20 Removal ("EBPR") instead of Extended Aeration. This was Option 4, ASU's

1 preferred option, which it indicated was already designed and submitted to IDEM
2 for approval on July 18, 2013. The other three expansion options ASU presented
3 are as follows:²⁹

4 Option 1 Re-rate the plant to 2.0 MGD and make upgrades needed to
5 replace deteriorated equipment causing operational problems.

6 Option 2 Upgrade and expand the plant to a capacity of 3.0 MGD.

7 Option 3 Upgrade and expand the plant to 4.0 MGD, but do not install the
8 additional tanks that would permit the plant to be readily
9 expanded to treat 6.0 MGD.

10 Option 4 Upgrade and expand the plant to 4.0 MGD, and install the
11 additional tanks that would permit the plant to be readily
12 expanded to treat 6.0 MGD. This option is really a 6.0 MGD
13 plant because nearly all major structures and piping are
14 constructed upfront with some process equipment for one CSBR
15 Tank and one influent lift station pump not installed.

16 For purposes of my testimony, I will refer to the capacity of ASU's preferred
17 option, Option 4, as 4.0 MGD/6.0 MGD.

18 **Q: Which Options were the focus of the Stipulation and Settlement Agreement?**

19 A: The focus was on Option 2 (OUCC preferred) and Option 4 (ASU preferred). It
20 appears neither Option 1 nor Option 3 were seriously considered. ASU withdrew
21 its extended aeration plan in favor of a complete redesign to CSBR tanks expressly
22 for enhanced biological phosphorus removal ("EBPR"). This switch approximately
23 doubled project costs to \$19,918,350 and as I will show in testimony, ASU never
24 installed the EBPR improvements it used to support the higher project cost.

²⁹ See Cause No. 44272, Supplemental Rebuttal Testimony of Edward Serowka, Dec. 11, 2013, pages 12-17 and Attachment JTP-6 for Options 2 and 4 layouts and ASU developed costs.

1 **Q: Please describe Option 2.**

2 A: The OUCC preferred Option 2, as it would have expanded capacity to 3.0 MGD by
3 reusing and rerating the original four tanks to treat 2.0 MGD of wastewater and
4 adding two more CSBR tanks to treat 1.0 MGD. These new tanks would have the
5 same dimensions, elevations and capacities as the four original CSBR tanks.³⁰
6 There would have been six CSBR tanks in total with the same nominal 0.5 MGD
7 capacity to provide a total capacity of 3.0 MGD.

8 **Q: Which option did ASU report it was building?**

9 A: ASU consistently indicated it was building Option 4. In Cause No. 44272, the
10 IURC ordered ASU to file annual project status reports for the CE-III Project,
11 beginning April 9, 2015, to include engineering and construction progress, the
12 option being built, current total cost forecast, and the funds expended.³¹ In its 2015
13 and 2016 Project Status reports, ASU reported it was building Option 4. On
14 February 21, 2014, IDEM issued Construction Permit No. 20788 for Option 4 to
15 replace the original CSBR tanks with four new much larger CSBR tanks with
16 enhanced biological phosphorus removal capability, supernatant chemical
17 phosphorus removal, and standby chemical phosphorus removal. The original
18 CSBR tanks were to be retained, rehabilitated and converted to digesters.

19 **Q: Which option did ASU report it was building in Cause No. 44676?**

20 A: ASU's Engineer, Mr. Serowka also reported in that case that ASU was building

³⁰ ASU rated the four original CSBR tanks at 1.5 MGD and 2,502 lbs./day organic load based on only three of the four CSBR tanks in service. IDEM issued Construction Permit No. 12745 on April 20, 1999.

³¹ Annual Project Status reports were required under the Cause No. 44272 Final Order, Item No. 5, page 16. See OUCC witness Bell's testimony for copies of ASU's 2015, 2016, 2017, and 2019 Project Status Reports.

1 Option 4:

2 **Q32. Please describe the CETP-III Project.**

3 A32. I will not repeat in total my testimony from Cause No. 44272,
4 but ASU has decided to build what was described in my
5 Supplemental Testimony in that Cause, and was also referred to
6 as Option 4 in my Supplemental Rebuttal Testimony and the
7 Stipulation and Settlement Agreement. This is the option to
8 expand the existing CSBR plant to 4.0 MGD with additional
9 tankage constructed to allow the expansion to 6.0 MGD with the
10 installation of additional equipment at a later date if needed.³²

11 I learned during review of ASU's testimony in 2015 that FTDC had already issued
12 the first invoice on July 3, 2013, two weeks before FTDC/ASU signed the CE-III
13 Expansion contract on July 18, 2013, and seven months before IDEM issued
14 Construction Permit No. 20788 for the CE-III Expansion project.

15 **Q: Did you review ASU's annual Project Status Reports?**

16 A: After the Commission's Order in Cause No. 44676, I read the brief reports ASU
17 submitted in 2015 and 2016 in which ASU stated it was continuing to build Option
18 4 at an expected cost of "\$19,938,273.00 (exclusive of the cost for phosphorus
19 removal)." After the second report in 2016, ASU no longer explicitly stated in its
20 required annual report whether it was or was not building Option 4 or any other
21 particular option. As ASU's last statement on the issue indicated it was proceeding
22 to complete Option 4, ASU continuing to construct Option 4 was a reasonable
23 assumption. I am unaware that the OUCC was informed that ASU had changed
24 course.

³² Cause No. 44676, Direct Testimony of Edward J. Serowka, September 4, 2015, p. 16, lines 13-20.

1 **Q: Was there another reason you believed ASU was building Option 4?**

2 A: Yes. ASU designed and IDEM permitted Option 4.³³ As such, Option 4 was the
3 only design ASU had a permit to build. The Indiana Administrative Code, 327
4 IAC-3, requires a valid construction permit be obtained before construction can
5 begin for a new, modified or expanded wastewater treatment plant.³⁴ Utilities issue
6 change orders to revise designs when encountering varying field conditions,
7 obstructions, or other changed conditions but these are for non-significant changes.
8 More significant changes require permit modifications. Because ASU had not
9 requested modifications from IDEM, the OUCC was unaware ASU's construction
10 was not conforming to the IDEM issued construction permit.

11 **Q: Are significant or material changes allowed by IDEM's permit?**

12 A: No. ASU should have requested a construction permit modification and received a
13 revised construction permit. ASU had ample time in 2017 to revise its design for
14 3.0 MGD in accordance with Option 2 before it started construction of the new
15 aerobic digesters and new CSBR tanks. Part II – General Conditions of ASU's
16 construction permit requires changes to be authorized by IDEM and based on
17 requests accompanied by detailed statements and revised plans:

³³ IDEM issued Construction Permit No. 20788 for the *Carriage Estates III Wastewater Treatment Plant Expansion* on February 21, 2014. According to the permit, this project was to expand capacity to 4.0 MGD (with three new CSBR tanks and a fourth CSBR tank – concrete only) based on plans and specifications prepared by Lakeland InnovaTech, and certified by Edward J. Serowka, P.E., with revised drawings submitted for review on January 13, 2014.

³⁴ **327 IAC 3-2-1.5** Valid permit requirement
Sec. 1.5. No person shall cause or allow the construction, installation, or modification of any water pollution treatment/control facility or sanitary sewer without a valid construction permit issued by the commissioner.

- 1 1. No significant or material changes in the scope of the plans or
2 construction of the project shall be made unless the following
3 provisions are met:
4 a. Request for permit modification is made 60 day in advance of the
5 proposed significant or materials changes in the scope of the plans
6 or construction;
7 b. Submit a detailed statement of such proposed changes;
8 c. Submit revised plans and specifications including a revised design
9 summary; and
10 d. Obtain a revised construction permit from this agency.

11 **Q: Did ASU seek a permit modification?**

12 A: No. Based on my check of IDEM's Virtual File Cabinet ("VFC"), ASU's 2014
13 permit was never modified, revoked or reissued by IDEM. In response to
14 discovery, ASU admitted it did not build in accordance with the construction permit
15 (DR 4-1), that IDEM only issued two construction permits for the Carriage Estates
16 projects in 2014 and 2019 (DR 4-2), and that ASU never applied for or received
17 permit modifications (DR 4-3).³⁵ ASU also admitted it did not construct any of the
18 four Options it developed under the preapproval case (DRs 4-6 to 4-9), although it
19 maintained that components it built were part of the Option 4 design.

20 **Q: Do you agree it built components that were part of the Option 4 design?**

21 A: Functionally, the expanded plant most closely resembles Option 2. It has six CSBR
22 tanks capable of biological phosphorus removal if ASU completes construction to
23 add mixers and SCADA controls and instrumentation, the four original CSBR tanks
24 continue to be used for wastewater treatment instead of being converted to aerobic
25 digesters, and there are only four aerobic digesters. However, many of the new

³⁵ See Attachment JTP-7 for ASU's responses to DR 4-1 and 4-2 and for other ASU responses regarding construction permits and Options 1, 2, 3 and 4.

1 facilities were sized based on the 6.0 MGD daily average flow for Option 4. ASU
2 began constructing Option 4 in July 2013 and continued for three and a half years
3 to sometime in 2017 when it modified the design. In the 4th quarter of 2017 ASU
4 made the decision to eliminate biological phosphorus removal.³⁶ The higher
5 capacity facilities include headworks (macerators (6.7 MGD firm capacity/ 13.4
6 MGD peak), influent lift station piping and wet well (enlarged from Option 4
7 permitted design), influent pumps (7.3 MGD firm capacity /10.4 MGD all pumps
8 with space for two more 2,100 gpm pumps – 3.0 MGD each), force main to the four
9 original CSBR tanks (6.5 MGD), 24-inch force main to two new CSBR tanks (20.9
10 MGD), four original CSBR tanks (2.3 MGD average / 6.9 MGD peak), two new
11 CSBR tanks (3.0 MGD average / 9.0 MGD peak), the decanter discharge tank (34%
12 larger than the Option 4 permitted design), UV disinfection (14.4 MGD), and
13 effluent flow meter (20 MGD).

14 **Q: Did ASU notify IDEM or the OUCC of the significant and material changes**
15 **and that it was not building Option 4 as permitted?**

16 A: No. Nothing in my review indicated ASU notified IDEM, the IURC or the OUCC
17 it was no longer building Option 4. It appears IDEM first became aware ASU
18 deviated from the permitted Option 4 design during Compliance Evaluation
19 inspections on March 13, 2019 and again on September 24, 2019. OUCC witness
20 Scott Bell discusses ASU's failure to construct per the IDEM construction permits
21 and the subsequent IDEM enforcement action.³⁷

³⁶ ASU's response to DR 12-3.

³⁷ IDEM initiated an enforcement action against ASU on January 21, 2020 (Agreed Order 2019-26314-W, adopted December 1, 2020).

1 **Q: When did you learn ASU was building something other than Option 4?**

2 A: I learned ASU altered the CE-III WWTP expansion project when I read IDEM's
3 October 1, 2019 Inspection Summary / Noncompliance letter.³⁸ However, I did not
4 know the extent of the changes or that ASU had dropped enhanced biological
5 phosphorus removal that was the basis ASU used to justify redesign to the higher
6 cost CSBR system.

7 **Q: Did ASU accurately describe the CE-III expansion project in its construction
8 permit application for the 2019 chemical Phosphorus project?**

9 A: No. In 2019, when it applied for another permit to install a standby chemical
10 phosphorus system, ASU did not disclose the significant and materially changed
11 CE-III expansion project it was actually building. Instead, ASU listed the same
12 2014 design summary in its 2019 application. In evaluating the construction
13 permit, IDEM relied on ASU's no longer applicable 2014 design summary and used
14 it for the Facility Description in Construction Permit 22977.

15 The permittee received a construction permit Approval No. 20788
16 on February 21, 2014, to expand the WWTP to a 4.0 MGD SBR
17 type WWTP. The upgrade included new macerators, new influent
18 lift station, new four -tank continuous sequential batch reactor
19 (CSBR) system (three tanks needed for CSBR to handle 4.0 MGD
20 and fourth tank to be used as aerobic digester until the time when
21 influent flows exceed 4.0 MGD and up to 6.0 MGD when all four
22 tanks are to be used for CSBR), new ultraviolet disinfection system,
23 new effluent flow meter, four new aerobic digesters, conversion of
24 existing SBR tanks to aerobic digesters, new sludge transfer pumps,
25 new blowers, conversion of the existing chlorine contact tank to
26 supernatant holding tank, and new liquid sludge loading station.
27 Final sludge is aerobically digested and land applied by a
28 contractor.³⁹ (Emphasis added by the OUCC)

³⁸ IDEM's Noncompliance letter was from a September 24, 2019 inspection by IDEM's Facility Construction and Engineering Support Section and the Compliance Evaluation Section.

³⁹ Construction Permit No. 22977, Phosphorus Removal, February 21, 2019.

1 ASU deleted the underlined components but had proceeded to construct two of the
2 four much larger CSBR tanks it permitted with IDEM.

3 **Q: How did you learn about ASU's Construction Permit 22977 for phosphorus?**

4 A: In March 2019 I obtained a copy of the permit application, design summary, plans,
5 and specifications and permit from IDEM's Virtual File Cabinet.

6 **Q: Could you tell from reviewing the 2019 chemical phosphorus project permit**
7 **that ASU had materially changed its CE-III expansion project?**

8 A: No. The project description indicated that ASU was building Option 4 as ASU
9 previously indicated and permitted. I was not aware of the significant and material
10 changes from ASU removing many of the previously designed and permitted
11 facilities from the project to reduce costs. It was only from the OUCC's December
12 4, 2019 site visit and my review of IDEM documents that I understood ASU's
13 constructed facilities materially differed from its 2014 IDEM permit.

14 **Q: Had ASU modified its CE-III expansion permit?**

15 A: No. Based on my review of IDEM files available on-line, ASU never sought a
16 permit modification, never prepared or submitted revised plans and specifications
17 to IDEM as required. I would add that I have never encountered a similar situation
18 where a utility deviated so substantially from the permitted design. Permit
19 modifications are required in such instances because IDEM requires construction
20 in accordance with a valid permit that accurately reflects the facilities being built.⁴⁰

⁴⁰ On multiple occasions, ASU had withdrawn construction permit applications when the design needed to be changed. ASU's withdrawal of plans and specifications, design summaries and permit applications include: 1) November 3, 1997 for the CE-II WWTP, 2) December 8, 2011 upgrade plans and request to re-rate the plant capacity to 2.0 MGD, and 3) March 3, 2018 – withdrawal of phosphorus project.

1 **Q: Who made the decisions to alter the project design during construction?**

2 A: ASU indicated major decisions such as raising tank elevations and altering digester
3 dimensions were field decisions by Mr. Serowka but that there were no documents,
4 emails, or correspondence regarding the changes.⁴¹ ASU also indicated it did not
5 have design drawing mark-ups made by FTDC, showing project changes because
6 “Mark-up drawings were not required nor provided.” And “All requests for project
7 clarifications from ASU or FTDC to the design engineer were verbal, and no
8 written questions or responses were required nor maintained.”⁴² There were also
9 no change orders on the project, as the inspection firm, TBird Design Services
10 Corporation (“TBird”) noted no changes to the project in its inspection reports.

11 The changes ASU made to CE-III WWTP project are significant and
12 include multiple deletions of components including rehabilitation of the original
13 CSBR tanks (one of the original reasons for the project), ASU’s subsequent idling
14 of these useable CSBR treatment tanks, enhanced biological phosphorus removal
15 with mixers, supernatant phosphorus removal, the new Blower Building, the new
16 Control/Laboratory Building, SCADA control system for the EBPR, numerous
17 electrically operated valves, fewer new CSBR treatment tanks, changed dimensions
18 for tanks, structures, and buildings, altered elevations, altered hydraulic profiles,
19 changed materials, and altered pipe diameters, materials and routes.

⁴¹ See Attachment JTP-8 for ASU’s responses to informal DRs 2-9, 2-10, 2-11 and DRs 5-1 and 12-3 regarding design changes and change orders.

⁴² *Id.*, ASU response to informal DR 2-9, December 4, 2019.

1 **Q: Affiliate Contract No. 3 (CE-III Expansion) was to build what Option?**

2 A: The word “option” never appears in any of ASU’s affiliate contracts with First Time
3 Development Corporation. There are also no references to a set of design plans and
4 specifications or to an IDEM construction permit that would define the project.
5 These documents are required for all wastewater plant construction projects. ASU
6 did attach a schedule of values (“SOV”) to its Affiliate Contract but details are
7 absent about size, number, capacities, construction materials, or specific treatment
8 tanks, structures, controls, and equipment to be constructed. Most entries consist
9 of only two to three sub-items without details. For example, the new CSBR tanks
10 SOV entries were:

11	2.0 NEW CSBR AERATION TANKS	
12	2.1 Excavating / Backfilling	\$92,650.00
13	2.2 Install CSBR Structure	\$1,373,000.00
14	2.3 Install piping, valves, and equipment	\$1,160,000.00

15 From these entries, it is impossible to know what FTDC was to build. In the new
16 CSBR tanks example, nowhere in the Affiliate Contract including the SOV does it
17 identify such basic information as how many new CSBR tanks are to be built, only
18 the contract cost. There is no reference to any permitted design drawings or
19 specifications. The Schedule of Values is therefore defective because it is not tied
20 to any design plans and specifications or permit (which would reference plans and
21 specifications).

22 **Q: Was the \$10,000,000 preapproval tied to a better-defined project description?**

23 A: Yes. The \$10,000,000 was derived from Option 2, which was more fully defined
24 in Mr. Serowka’s Supplemental Testimony in Cause No. 44272.

1 **Q: What Option did FTDC/ASU construct?**

2 A: That remains unknown. ASU has not stated what option it constructed in any
3 document, filing, or proceeding since its 2016 Project Status Report.

4 **Q: Did the OUCC ask ASU which Option it was constructing?**

5 A Yes. In response to informal discovery, ASU stated: "ASU needs more clarification
6 on this question."⁴³ During the OUCC's December 4, 2019 site visit, I directly
7 asked FTDC/ASU President Scott Lods which of the Options he built, but he did
8 not state which option, and indicated to me he did not understand the question. I
9 explained I was referring to the preapproval case Options. But he did not identify
10 the Option at that time.

11 **Q: How did ASU describe its construction in its December 19, 2019 response to**
12 **the OUCC's Objection?**

13 A: Again, ASU did not state which option it built, but asserted it built a 3.0 MGD plant
14 and is therefore entitled to receive the preapproved amount.⁴⁴ ASU also essentially
15 asserts that the Settlement Agreement with the OUCC and the Commission's Final
16 Orders gave it wide latitude to build whatever it wanted as long as it resulted in a
17 3.0 MGD plant. ASU also asserted it was not bound to the preapproval options it
18 developed to justify project costs. In Cause No. 44272, ASU testified all options
19 would cost more than the preapproved amount as summarized in Table 3:

⁴³ ASU response to OUCC informal Data Request 3-7, dated Dec. 6, 2019.

⁴⁴ "Like the Commission's order in this Cause, what the parties agreed to was a level of expenditures which was tied to 3.0 MGD, and not a particular design such as Option 2 or Option 4." Petitioner's Response to OUCC Objection to Phase 3 Tariff Compliance Filing, December 19, 2019, pgs. 3 – 4.

Table 3 – Preapproval Options and Costs, Cause No. 44272

Option	Capacity	Construction and Bid Cost	Engineering and Inspection	Total Estimated Cost
1	2.0	\$12,703,173	\$551,695	\$13,254,910
2	3.0	\$15,513,674	\$673,805	\$16,187,479
3	4.0	\$18,190,807	\$790,080	\$18,980,887
4	4.0/6.0	\$19,108,341	\$829,932	\$19,938,273

1 **Q: Which of the four Options do you think ASU constructed?**

2 A: Comparing the various features, components, the associated costs for each
3 component for each of the options described in the preapproval case, with what was
4 constructed, I do not consider ASU to have built any of the described Options. In
5 terms of the process used to treat wastewater, for purposes of comparing what was
6 built with what was authorized and determining compliance with the preapproval
7 and rate order, because of the treatment process used, the treatment plant expansion
8 most closely resembles Option 2. It relies on the existence of six CSBR tanks
9 (although ASU deleted EBPR, EBPR mixers, and SCADA), and retains the original
10 four CSBR tanks for wastewater treatment. Option 2 also involved rehabilitating
11 the existing CSBR tanks for an additional \$1.294 million, which did not occur
12 despite their being necessary, which I discuss below. In Option 4, these original
13 tanks were to be converted to aerobic digesters.

14 **Q: Are all major components of Option 2 completed and in service?**

15 A: No. ASU did not construct several major components. In Table 4 I list the major
16 features and components for Options 2 and 4 that ASU was to have installed but
17 failed to construct.

**Table 4 – Comparisons of Major Features of Options 2 and 4
for the CE-III Expansion to Facility Components Not Built by ASU**

Item / Component	Option 2	Option 4	Status
Enhanced Biological Phosphorus Removal (“EBPR”) with mixers / SCADA /Lab	Yes	Yes	Not Built by ASU
No. of original CSBR tanks with EBPR	4	0 ⁴⁵	0
Number of new CSBR tanks with EBPR	2	4 ⁴⁶	0
Total number of CSBR tanks with EBPR	6	4	0
Original CSBR aeration volume at low water level (1,000 ft ³) for wastewater	211.3	0.0	211.3
Rehabilitate four original CSBR tanks for continued wastewater service with EBPR	Yes	No	Not Built by ASU
Convert Chlorination / Post Air tank for Supernatant Phosphorus removal	Yes	Yes	Not Built by ASU
Convert original CSBR tanks to Aerobic Digesters	No	Yes	Deleted by ASU
New Control / Laboratory Building	Yes	Yes	Not Built
Convert Control Building ⁴⁷	Yes	Yes	Not Built
Asphalt Paving	Yes	Yes	Not Built
Number of Electrically Operated Valves	14	14	2 Installed
Design Average Flow Capacity (MGD)	3.0	4.0/6.0	5.3
Peak Hourly Flow Capacity (MGD)	6.0	8.0	7.3
Organic Capacity (lbs./day BOD ₅)	5,004	6,676	8,828
New CSBR aeration volume at low water level (1,000 ft ³)	105.6	415.2 / 553.6 ⁴⁸	276.8
Total CSBR aeration volume at low water level (1,000 ft ³)	316.9	415.2 / 553.6	488.1

⁴⁵ Under Option 4, the four original CSBR tanks were to have been converted to aerobic digesters and reused.

⁴⁶ Four much larger CSBR tanks were to be constructed but only three of the four tanks would be equipped.

⁴⁷ ASU mislabeled this building. It should be the existing Blower/Chemical Building which ASU also labels in the IDEM permitted design drawing set as the Existing Blower Building on revised Plan Sheet 13-021-02, dated 01/07/2014, and the Existing Air Blower Building on Plan Sheet 13-021-25, dated 01/03/2014.

⁴⁸ The aeration volumes (1,000 ft³) listed of 415.2 / 553.6 were for 4.0 MGD and 6.0 MGD respectively.

1 **Q: What is the value of project components ASU chose to eliminate?**

2 A: I reviewed the Option 2 costs presented in Mr. Serowka's testimony and deducted
 3 items costing more than \$100,000 that ASU downsized, reduced in quantity, or
 4 did not install or construct at all.⁴⁹ The components deleted by ASU totaled
 5 \$4,280,000 (rounded) based on cost estimates ASU provided during Cause No.
 6 44272. I tabulated ASU's estimated costs for these deleted items in Table 5.

**Table 5 – Comparisons of Major Features of Options 2 and 4
 to Facility Components Deleted by ASU**

Item No.		Work Not Done	Deduct Amount (rounded)
Option 2	Option 4		
4	to Aer. Digesters	Modifications of original CSBR tanks for continued wastewater service (not done)	\$1,294,000
4	5 (b)	Mixers for Biological Phosphorus removal	\$800,000
10	10	Conversion of Exist. Chlorine Contract/Post Air Tank to Supernatant Decanting Tank (not done)	\$180,000
12 (a)	12 (a)	New Aeration/ UV Control Bldg. (reduced sq. ft.)	\$226,000
13 (b)	13 (b)	Air Blowers in Existing Blower Bldg. (5 fewer)	\$300,000
14	14	New Control/ Laboratory Building (not built)	\$356,000
15	15	Convert Existing Control Building (not done)	\$138,000
18 (a)	18 (a)	CSBR Control and SCADA Panel with Instrumentation (no EBPR)	\$500,000
19 (e)	19 (e)	Asphalt Paving (no paving completed)	\$247,000
20 (h)	20 (h)	Electric 16" and 8" valves (12 valves not installed)	\$239,000
Total deduction amount (construction only for items above \$100,000)			\$4,280,000

⁴⁹ See Cause No. 44272, Supplemental Rebuttal Testimony of Edward Serowka, Exhibit EJS-SR3, Dec. 11, 2013 for ASU's Option 2 costs that the OUCC used to deduct costs for deleted components not constructed.

B. Original CSBR Tanks' Equipment Rehabilitation (Not Done)

1 **Q: Please explain ASU's proposed modifications of the four original CSBR tanks**
2 **that it did not achieve in Option 2.**

3 A: In Cause No. 44272, Mr. Serowka testified that equipment in these tanks needed to
4 be replaced:

5 First, much of the equipment at the existing plant has reached its
6 useful age. It is beginning to malfunction, which is causing
7 operational issues at the plant. Many of these replacements have
8 been requested by IDEM.⁵⁰

9 The equipment in the existing CSBR Aeration Tank has simply
10 reached its useful age and needs replacement.⁵¹

11 Option 1 (Re-rate the plant to 2.0 MGD) was also to replace deteriorated equipment
12 causing operational problems. In the body of his testimony, Mr. Serowka did not
13 elaborate on the needed work, what was malfunctioning, or specific equipment to
14 be replaced but listed in Exhibit EJS-SR3, the equipment ASU would replace and
15 their associated costs. The project used to justify the preapproved amount included
16 removing rusted/deteriorated equipment (flow divider boxes), and installing new
17 electric plug valves, new flow divider boxes, new decanter assemblies, new waste
18 sludge pumps, piping, and fittings, and all new access bridges and stairways.

19 **Q: Did ASU rehabilitate the original CSBR tanks?**

20 A: No. ASU did not replace any of the major cost items but did remove the rusted
21 flow divider boxes and installed four manual valves and waste sludge pumps.

⁵⁰ See Cause No. 44272, Supplemental Rebuttal Testimony of Edward Serowka, Dec. 11, 2013, page 13 and Exhibit EJS-SR3.

⁵¹ *Id.*, page 14

1 **Q: Does IDEM require keeping the original CSBR tanks for wastewater service?**

2 A: Yes. ASU suggested retaining these tanks for wastewater service. IDEM requires
3 they remain for wastewater service. In fact, ASU's 3.0 MGD capacity rating is
4 expressly contingent on ASU not converting the original CSBR tanks to aerobic
5 digesters.

6 **Q: What has ASU said it would do with the four original CSBR tanks?**

7 A: That has greatly varied from rehabilitating them for continued wastewater treatment
8 (Option 2), to converting them to aerobic digesters (IDEM permitted Option 4), to
9 enlarging them to double their capacity (letter to IDEM on October 21, 2019), to
10 retiring them completely from service (revised letter to IDEM on January 24, 2020
11 amending its October 21, 2019 letter).⁵² At the OUCC's December 4, 2019 site
12 visit, Mr. Lods stated he would be raising the tank walls. (I presumed this was to
13 enlarge the tanks and double their capacity as ASU stated in writing to IDEM by
14 raising the 16 feet walls to match the two new CSBR tanks' 24 feet walls). But in
15 its December 19, 2019 response to the OUCC Objection, for the first time ASU
16 stated it would be retiring the tanks from service:

17 While the OUCC does not submit any evidence in support of its
18 claims, it is suspected that the OUCC's position derives from the
19 fact that the tankage associated with the old plant has not yet been
20 removed from service. The new plant has a total capacity of 3.0
21 MGD, and the old plant's CSBR reactor tanks will be retired from
22 service. Until the upgraded plant has had a sufficient time to run
23 without incident, however, the old tanks have not yet been taken off
24 line. The old tanks must and will be removed from service for two
25 reasons. First, they are not piped through the new UV disinfection
26 equipment. Given that we are presently not in recreational season²,
27 this is not a problem because disinfection is not currently required.

⁵² See Attachment JTP-9 for ASU's responses to IDEM and discovery responses pertaining to the four original CSBR tanks.

1 But before the Spring, the old tanks must be removed from service.
2 Second, the old tanks are not in a condition that they can continue
3 to serve. There is exposed rebar in the concrete above the water line.
4 We can have no idea what the condition will be below the water line.
5 These tanks could not continue to be part of ASU's treatment
6 process absent rehabilitation to a level that ASU will not know until
7 after the tanks have been completely drained. It is expected that the
8 cost to rehabilitate these tanks properly could be in the millions of
9 dollars. As such, they will be removed from service.⁵³

10 (Emphasis added by the OUCC.)

11 Again, ASU told IDEM it intends to enlarge the tanks to double capacity, and Mr.
12 Lods told me ASU will be raising the walls, but then ASU told the IURC and the
13 OUCC that, because of those same walls, the tanks must be retired since they "are
14 not in a condition that they can continue to serve."

15 **Q: Were the original CSBR tanks ever to be removed from service as ASU later**
16 **stated must be done?**

17 A: No. ASU's construction design presented in both the preapproval and rate cases,
18 depended on continued use of the original CSBR tanks for either wastewater service
19 (Option 2) or aerobic digestion (permitted Option 4). Continued use of these tanks
20 had never been an issue and their retirement had not been proposed in any IURC
21 proceeding. If ASU had promoted such a move in its preapproval and rate cases,
22 the OUCC would presumably have opposed replacing or eliminating useful plant.
23 Until ASU's December 19, 2019 response, no party had ever suggested retiring the
24 tanks. Furthermore, ASU has never presented any basis to IDEM, the IURC, or the
25 OUCC for retiring or idling the tanks.

⁵³ See Petitioner's Response to OUCC Objection to Phase 3 Tariff Compliance Filing, December 19, 2019, page 3.

1 **Q: Is there an engineering reason to retire or idle the original CSBR tanks?**

2 A: No. They are twenty-year-old concrete tanks in good condition.⁵⁴ Based on my
3 site visits in 2015, 2019, and 2020, the concrete appears dirty, typical for sewage
4 tanks, but they are in good condition with a few spots of spalled concrete and
5 exposed reinforcing steel (rebar) above the waterline. The spalled concrete is in
6 the baffle walls that have equal water pressures on both sides and so are in no danger
7 of catastrophic failure. Indeed, there are many engineered openings (holes) through
8 these same walls for wastewater to flow through to the rest of the tank. My
9 inspection of the top half of the tank exteriors (the rest is below grade) show them
10 to be in good condition and not cracked or leaking.

11 ASU's concrete tanks should continue to provide reliable service for many
12 more years. While the spalled concrete should be patched, there is no reason to
13 retire or idle the original CSBR tanks. Doing so is not in the public interest and
14 contrary to the preapproval case. In Cause No. 41254, less than twenty years ago,
15 Mr. Serowka testified on behalf of ASU that these tanks had a long life and would
16 last fifty years:

17 The new CHTP will be made of concrete and will use the extended
18 aeration to [sic] activated sludge process. ASU chose not to go with
19 a package plant because, over the long run, the concrete plant is
20 much better. The expected life for the concrete plant is 50 years
21 compared to 20 years for the package plant. Ongoing maintenance
22 costs are also lower for the concrete plant.⁵⁵

23 (Emphasis added by the OUCC)

⁵⁴ The original CSBR tanks were certified in service on July 1, 2000.

⁵⁵ Cause No. 41254, Direct Testimony of Edward J. Serowka, October 30, 1998, pages 11-12.

1 My engineering experience confirms that concrete tanks provide long service lives.
2 At the Indianapolis Belmont WWTP, CWA Authority continues to use the original
3 primary clarifiers constructed over 70 years ago in the early 1950s. At the
4 Indianapolis Southport WWTP, CWA Authority continues to use the original
5 treatment tanks installed in 1966 (55 years ago).

6 **Q: Has ASU been concerned about the spalled concrete and exposed rebar?**

7 A: Apparently not. OUCC analyst Larry McIntosh photographed the spalled concrete
8 on CSBR Tank No. 3's baffle wall on March 7, 2013. I saw this same spalling on
9 September 8, 2015 and again in 2019 and 2020. ASU has taken no action to repair
10 the spalled concrete. See Figures 1 and 2 and Attachment JTP-10 for photos taken
11 by the OUCC from 2013 to 2020 of the CSBR tank walls.



Figure 1 – View of exposed rebar in the west face of CSBR Tank No. 3 baffle wall. OUCC photo taken March 7, 2013.



Figure 2 – View of exposed rebar in the same west face of CSBR Tank No. 3 baffle wall. OUCC photo taken March 5, 2020. The spalled concrete ends at the waterline.

1 **Q: Did ASU amend its response to IDEM about what it intended to do with the**
2 **original CSBR tanks?**

3 A: Yes. In its October 21, 2019 response to IDEM's noncompliance letter, ASU stated
4 it would be enlarging the tanks to double their capacity. On January 24, 2020, ASU
5 amended its response to IDEM saying it would instead retire the four original CSBR
6 tanks. ASU's original and amended responses to IDEM's noncompliance letter
7 were as follows:⁵⁶

⁵⁶ See Attachment JTP-9 for ASU's responses to IDEM and discovery responses pertaining to the four original CSBR tanks.

1 **Original ASU Response to IDEM (Oct. 21, 2019):**

2 2. The existing four CSBR reactor tanks were maintained (current
3 design capacity 1.5 MGD) and will be enlarged to handle a future
4 flow of 3.0 MGD. Therefore, the current CEIII plant can handle an
5 average design flow of 4.5 MGD (1.5 MGD Existing CSBR and 3.0
6 MGD new CSBR). Since the current average daily plant flow is 2.0
7 MGD (2019), ASU is designing the modifications to the existing
8 CSBR tanks to increase their capacity to 3.0 MGD and also provide
9 new aerobic digester tanks and any additional pumps, blowers,
10 controls, etc., required to meet 6.0 MGD ADF. ASU is preparing
11 design manuals, specifications, and engineering plans to be
12 submitted to IDEM's Facility Construction and Engineering Support
13 Section of the Office of Water Quality for a construction permit.
14 ASU is planning to submit its application for the construction permit
15 in the summer of 2020.

16 (Emphasis added by the OUCC)

17 **ASU Amended Response (January 24, 2020):**

18 We were only allowed to include in rates an expansion to 3.0 MGD. ASU
19 decided to construct the structures approved in its construction permit to a
20 capacity of 3.0 MGD. This resulted in the following changes (Refer to
21 Engineer plans in Exhibit 1 (provided previously)):

22 1. Only two of the four new CSBR Reactor Tanks were constructed for a
23 total ADF of 3.0 MGD.

24 2. The existing four CSBR reactor tanks are being maintained in service
25 temporarily (current design capacity of 1.5 MGD) until we know a
26 sufficient start-up period with the new plant has occurred so that we know
27 there will be no issues with its operations. Then these four tanks will be
28 removed from service. The tanks will not be demolished, however. They
29 will instead be retained but out of service so that, in the event of a need to
30 add future capacity, ASU will have the option to rehabilitate them. Since
31 the current average daily plant flow is 2.0 MGD (2019), there is not a
32 present need to add more capacity than that provided by the tanks set forth
33 in No. 1. When further capacity is needed, ASU will evaluate its options.

34 (Emphasis added by the OUCC)

35 ASU's statement to IDEM indicates ASU has not rehabilitated the original CSBR
36 tanks as included in Option 2 work which was one of the original reasons for the
37 CE-III Expansion project. ASU eliminated most of the rehabilitation work but

1 states it will retain the tanks and rehabilitate these tanks in the future. It is important
2 that ratepayers not be charged for incomplete work under Option 2 as part of the
3 CE-III expansion project today only to be charged again for the same rehabilitation
4 work in the future. In its amended response to IDEM, ASU does not mention the
5 condition of the original CSBR tanks.

6 **Q: Did the OUCC explore ASU's claim it must retire the original CSBR tanks?**

7 A: Yes. Addressing the concrete structures themselves was not part of any proposed
8 tank rehabilitation in Cause No. 44272 or in any other proceeding. Therefore, the
9 OUCC requested ASU support its assertion that the "tanks are not in a condition
10 that they can continue to serve." See Attachment JTP-9 for ASU's communications
11 with IDEM and ASU responses to OUCC discovery regarding the original CSBR
12 tanks. Summarizing ASU's support for its assertion – ASU has none. ASU does
13 not have any studies, reports, inspections, or evaluations of the tanks condition,
14 can't remember when the tanks were last drained and inspected, and has no support
15 whatsoever for its claim that the tanks must be retired, first made to the IURC and
16 the OUCC on December 19, 2019⁵⁷ and to IDEM on January 24, 2020 that the tanks
17 will be retired.

18 **Q: How are the original CSBR tanks depicted on the As-Built drawings?**

19 A: ASU now lists them as "Redundant CSBR tanks" and stated the following in Note
20 5 on Plan Sheet 20-005-20.

⁵⁷ See Petitioner's Response to OUCC Objection to Phase 3 Tariff Compliance Filing, December 19, 2019, page 3.

- 1 5. All the Redundant CSBR equipment, including but not limited to
2 the following, have been inspected, repaired or replaced if required
3 so that the CSBR system is in proper operation conditions:
4 A. Decanter and decanter drive assembly
5 B. Waste sludge pumps
6 C. Aeration equipment
7 D. CSBR control panel

8 I believe this is the first time ASU has referred to the tanks as “Redundant.” ASU
9 never proposed and the OUCC never agreed in Cause No. 44272 that the original
10 CSBR tanks would no longer be used or that they would be replaced with new
11 oversized tanks and then idled to serve as “Redundant” or back-up tanks. No such
12 change was suggested in Cause Nos. 44272 or 44676.

13 ASU’s statement on Plan Sheet 20-005-20 that “All the Redundant CSBR
14 equipment, including but not limited to the following, have been inspected, repaired
15 or replaced if required so that the CSBR system is in proper operation conditions:”
16 does not identify which equipment was inspected and found to not need repair or
17 replacement. ASU does not specify which equipment was repaired or replaced
18 except for the sludge pumps and flow divider boxes.

19 **Q: Was IDEM concerned about the condition of the original CSBR tanks?**

20 A: Yes. ASU stated to IDEM on September 28, 2020 that it will keep the original
21 CSBR tanks in good condition.⁵⁸ ASU’s response to IDEM implies the tanks are
22 currently in good condition. IDEM required ASU to justify the tanks condition:

23 **2. IDEM Comment:**

24 ASU will need to justify/demonstrate that all the equipment (e/g splitter
25 structure, piping, valves, air diffusers and piping, decanter mechanisms)

⁵⁸ See Attachment JTP-9 for the ASU’s September 28, 2020 response to IDEM Deficiency Notice regarding the condition of the four original CSBR tanks.

1 in the existing SBRs is in good functional shape and expected to last
2 many years to come to serve as back-up SBRs (until next expansion).

3 **Lakeland Response (9/28/2020):**

4 ASU will keep the Redundant CSBR in good repair and functioning.
5 The CSBRs equipment is checked daily and maintained per the
6 manufacturer's recommendations regarding oil changes, etc. The status
7 of the CSBR equipment is as follows:

- 8 a. Each reactor tanks fine bubble aeration system is checked daily for
9 uniform surface pattern and dissolved oxygen levels. If any
10 problems are seen, then that tank is removed from service and its
11 aeration system is checked for leaks, broken diffusers, damaged air
12 piping, etc. Repairs are made and the tank is placed back in service.
13 All aeration systems are in good operating condition.
- 14 b. Two (2) new 800 CFM positive displacement air blowers have been
15 installed, one (1) blower can provide sufficient air to one (1) reactor
16 tank. Additional air, if required for any reason, can be provided from
17 the new 2000.0 CFM standby aerobic digester blower.
- 18 c. New Tsurumi waste sludge pumps have been installed in each of the
19 reactor tanks.
- 20 d. The decanters are stainless steel and are in good condition. The
21 decanter drives are checked daily and are properly maintained. Due
22 to long lead items for the decanters jack screws, the utility keeps
23 spares on hand so that repairs can be made quickly.
- 24 e. The CSBRs control panel is still in operating condition; however,
25 due to its age, many of its electronic components are no longer
26 available. Therefore, a new control panel is available if ever required
27 and the change over can be quickly made since the wiring for the
28 existing CSBR system is close to the new panel.

29 ASU has been operating and maintaining the existing CSBR system for
30 the last twenty (20) years and therefore is very capable of operating and
31 maintaining the redundant CSBR system in the future.

32 **Q: Did ASU also tell the OUCC the original CSBR tanks are in good condition?**

33 A: As seen several times, ASU provided different accounts or explanations to IDEM
34 than to the OUCC. We directly asked whether all rehabilitations, repairs and
35 replacements were completed. ASU stated yes but its answer with the caveat “for
36 the tanks to serve in a redundant capacity in their present condition” (emphasis

1 added) indicated to me that *ASU has not rehabilitated the tanks as indicated in*
2 *option 2 plans*. ASU responded as follows:

3 OUCC DR 9-8 (g)
4 Have all rehabilitations, repairs and replacements been completed?

5 ASU Response:

6 Yes for the tanks to serve in a redundant capacity in their present
7 condition. They are only being maintained to serve as backup in the
8 event of a failure with the new plant. The exposed rebar has not been
9 repaired, and the condition of the concrete has not been inspected
10 below the water line. The exposed rebar does not pose an immediate
11 risk of leakage because the tanks have redundant layers of rebar to
12 accommodate the original design factors of safety. However, plant
13 personnel continue to regularly monitor the tanks for leakage. It is
14 not anticipated that these tanks will be rehabilitated to continue
15 servicing in a redundant capacity. When there is a need for capacity
16 in excess of 3.0 MGD, it is anticipated these tanks would be
17 converted to a different use and rehabilitated at that time.⁵⁹

18 (Emphasis added by the OUCC)

19 In the same discovery question, the OUCC asked ASU what rehabilitation, repairs,
20 or replacement work remain unfinished and to provide the estimated costs to finish
21 and estimated timetables. ASU provided no response other than to direct the OUCC
22 to its previous response.

23 Based on the responses I received, I conclude ASU has not done the work
24 totaling nearly \$1.3 million in repairs and replacement work it claimed was needed
25 under Option 2 to justify part of the \$10 million preapproval.

26 **Q: Does IDEM require ASU retain the original CSBR tanks for continued**
27 **wastewater service in order for ASU to have a permitted capacity of 3.0 MG?**

28 A: Yes. With only the two new CSBR tanks, ASU cannot ensure treatment continuity
29 if one of the new tanks is out of service. Ten States Standards require more than

⁵⁹ ASU response to DR 9-8, November 2, 2020.

1 two CSBR tanks. To comply with Ten States and address IDEM's concerns about
2 treatment continuity, ASU's engineer suggested to IDEM sometime before
3 February 26, 2020 to retain the existing CSBR tanks for wastewater service.⁶⁰ ASU
4 committed to IDEM to keep the original CSBR tanks in good working condition
5 which should have been already achieved with the \$1.3 million rehabilitation of
6 these same tanks under Option 2. In order to retain tanks to maintain its 3.0 MGD
7 permitted capacity, ASU will need to conduct preventive and corrective
8 maintenance, repairs, and replacements of the original CSBR tank equipment into
9 the future. Again, ratepayers should not have to pay for those costs in the future
10 *and* now as a rate base addition in this rate case for rehabilitation of tank equipment
11 that never occurred.

12 **Q: What is your recommendation with respect to the cost of rehabilitation of the**
13 **existing tanks?**

14 A: Because ASU has not actually incurred these costs or completed the project that
15 was embedded in its preapproved project authorization of up to \$10 million for
16 Option 2, I recommend that the Commission subtract \$1,294,000 (construction
17 only) of the proposed rate base addition ASU has claimed in this Phase.⁶¹

⁶⁰ See Attachment JTP-9 for the February 26, 2020 email from IDEM's Dale Schnaith to Ed Serowka which references Mr. Serowka's idea to keep the existing CSBR tanks as back-up tanks.

⁶¹ Calculated starting from ASU's estimated \$1,330,600 for Item No. 4 – Modification of Existing CSBR Tanks and crediting \$10,000 for removal of the flow divider boxes, \$8,000 for four new valves, and \$19,000 for new waste sludge pumps. These were the only items that ASU completed.

C. Mixers and SCADA for EBPR

1 **Q: Did ASU install enhanced biological phosphorus removal or ESBP?**

2 A: No. Even though ASU included CSBR tanks (expressly for EBPR) in all four
3 options under the preapproval case and built two of the much larger Option 4 CSBR
4 tanks, ASU failed to install everything needed to remove phosphorus biologically
5 and to my knowledge has never achieved enhanced biological phosphorus removal
6 at Carriage Estates. In response to the IURC's Docket Entry in Cause No. 44676,
7 ASU stated in response to question Part B (3) concerning CE-III, "Biological
8 phosphorous removal was proposed for either the 3.0 MGD or 4.0 MGD WWTP.
9 Therefore, if the plant was sized 3.0 MGD, a standby chemical phosphorus removal
10 system will still be required."⁶²

11 ASU unilaterally decided to eliminate EBPR. ASU could still provide
12 biological phosphorus removal in the two oversized CSBR tanks and the four
13 original CSBR tanks per ASU's redesign to CSBR Tanks. Combined, these six
14 tanks are oversized for the flow and pollutant loadings and have ample aeration
15 volumes for EBPR's longer treatment cycle. This allows ASU to return to the six-
16 hour treatment cycles originally proposed, designed and permitted by IDEM in
17 2014. Providing EBPR partially completes the remaining Option 2 improvements
18 upon which the preapproval Settlement Agreement was derived. Biological
19 phosphorus removal would lower chemical and digested sludge disposal operating
20 expenses by minimizing chemical usage and reducing digested sludge volumes.

⁶² See ASU's response to the IURC's March 8, 2016 Docket Entry regarding the standby chemical phosphorus removal system, Part B (3), March 14, 2016, page 9.

1 **Q: Which EBPR facilities have not been installed?**

2 A: The main missing components are the submersible mixers and the more
3 sophisticated SCADA control and electrical systems with the associated electrical
4 field wiring. ASU should install the EBPR mixers in all six CSBR tanks along with
5 the electrical power, instrumentation and control systems needed for EBPR. In
6 developing cost estimates for the work which was not completed, I assumed the
7 same ASU design of four mixers per CSBR tank (24 total) at a cost of \$800,000
8 (construction only).⁶³ My estimate relies on ASU's estimated \$50,000 cost per
9 mixer (eight large mixers for the new CSBR tanks) plus four smaller \$25,000
10 mixers for each of the four original CSBR tanks.⁶⁴ For the 16 smaller mixers, I
11 assumed their cost at 50% of the \$50,000 cost ASU included for the larger mixers.

12 ASU also estimated \$1,725,000 for Option 2 site electrical (construction
13 only) which included a \$250,000 Motor Control Center, \$500,000 for a CSBR
14 Control and SCADA panel with instrumentation, and \$400,000 for electrical field
15 wiring (Item 18 (a) in Options 2 and 4). Since ASU did not install the more
16 sophisticated SCADA control system, power and motor starters for the mixers and
17 electrical field wiring when it deleted EBPR, I deducted \$500,000 for this electrical
18 work. Since ASU did not install the mixers, SCADA system, instrumentation,
19 controls, and field wiring, it has not completed this portion of the project work. I

⁶³ The mixer cost is calculated as 8 mixers in the two new CSBR tanks (ASU permitted design) at ASU's estimated \$50,000 cost per mixer plus 16 smaller mixers (four per original CSBR tanks) at \$25,000 each equals \$800,000.

⁶⁴ ASU estimated the equipment cost of \$50,000 for each submersible mixer (35.4-inch impeller, 33.5 HP, 26,200 gpm units) with a separate installation cost (not specified).

1 recommend the Commission not include in rate base \$500,000 of ASU's estimated
2 \$1,725,000 site electrical cost (construction only).

D. Supernatant Decanting Tank

3 **Q: Please explain why ASU testified it needed to convert the existing Chlorine**
4 **Contact / Post Air tank to a Supernatant decanting tank.**

5 A: All options (Item 10 in Options 2 and 4) included converting this 206,000 gallon
6 tank to chemically precipitate phosphorus and control return of the supernatant
7 recycle stream to the head of the plant to prevent shock loadings on the WWTP. In
8 its Option 4 permitted design ASU included a chemical phosphorus removal system
9 for the supernatant decanting tank. Through its case, ASU asserted the need to
10 control the supernatant return which can be enriched with phosphorus. ASU
11 proposed converting the existing chlorine contact tank to a supernatant decanting
12 tank and adding a supernatant return lift station:

13 The supernatant return lift station is needed to address shocking of
14 the plant that currently occurs and [sic] facilitates proper
15 operation.⁶⁵

⁶⁵ See Cause No. 44272, Serowka Supplemental Rebuttal Testimony, December 11, 2013, page 14.

1 ASU's engineer elaborated on the supernatant phosphorus control needed:

2 6. Phosphorous removal will require better control of the plant's
3 sludge inventory including the amount and timing of supernatant
4 discharge back to the head of the plant. The sludge is enriched
5 with phosphorus, which it will re-introduce into the supernatant.
6 As a result, we must more carefully monitor and control the
7 disposal of the sludge and supernatant. Therefore, ASU will
8 install four (4) larger new aerobic digester tanks than previously
9 proposed along with converting the existing four (4) CSBR tanks
10 into new aerobic digesters. In addition, the existing chlorination /
11 dechlorination / post air tank will be converted into a supernatant
12 holding tank so that the supernatant can be returned to the wet
13 well of the new influent lift station under controlled conditions. A
14 new supernatant return lift station will be provided so that the
15 supernatant from the new aerobic digesters and the existing two
16 (2) circular aerobic digesters can be collected and pumped to the
17 new supernatant holding tank. These changes to the sludge
18 handling system are important not only for inventory control but
19 also since the new construction will require removal of the existing
20 sludge lagoons.⁶⁶

21 Of these improvements, ASU only constructed the supernatant return lift station
22 with a wet well volume of just 1,535 gallons. This is far below (less than one
23 percent) of the 206,000 gallon capacity of the Supernatant Holding Tank that ASU
24 was to achieve under all options.⁶⁷

25 Related to supernatant improvements, ASU had proposed building the new
26 Aerobic Digester Blower Building at the site of the sludge holding lagoons but did
27 not construct this building.⁶⁸ ASU also proposed building the new Aeration / UV

⁶⁶ See Cause No. 44272, Serowka Supplemental Testimony, July 19, 2013, page S8.

⁶⁷ The Supernatant Return Lift Station wet well is 6 feet square with a 5.7 feet maximum supernatant depth. The volume is 6 ft. times 6 ft. times 5.7 ft deep time 7.48 gallons per cubic foot equals 1,535 gallons.

⁶⁸ See Attachment JTP-11 for aerial views of Carriage Estates during construction showing the sludge lagoons and tertiary pond and that the constructed facilities do not intrude on the sludge lagoons.

1 Control Building over the sludge lagoons but instead placed this building along the
2 south property line. ASU did not construct any building over the sludge lagoons.
3 Therefore, there was no reason to include lagoon sludge removal as a project cost.
4 Sludge disposal is an operating expense.

5 **Q: What do you recommend about converting the existing chlorine contact tank?**

6 A: ASU should have completed this part of the project. It was included in all options
7 to prevent adverse WWTP impacts caused by supernatant recycle streams including
8 control of the supernatant phosphorus. The chlorine contact / post air tank is no
9 longer needed for decanting the four original CSBR tanks. Under Option 2, this
10 tank was to be modified with a new tank outlet to the new CSBR Decanter
11 Discharge tank. Because ASU did not complete any of this work, I recommend the
12 Commission disallow the full \$180,000 cost (rounded) (construction only) from the
13 \$8,024,800 Phase III cost.

E. Reduced size Aeration / UV Control Building

14 **Q: Did ASU construct a new Aeration / UV Control Building?**

15 A: Yes. However, according to the As-Built drawings, ASU greatly reduced the size
16 of this new building (Item 12 (a) in Options 2 and 4). The design was for a 40 ft.
17 by 75 ft. single story wood frame building on slab (3,000 ft²) which ASU estimated
18 to cost \$424,500 based on \$141.50 per square foot. ASU unilaterally reduced the
19 building size to 35 ft. by 40 ft (1,400 ft²). Using ASU's same estimated cost per
20 square foot, this building should cost \$198,100 instead of \$424,500. Accordingly,
21 I reduced the building cost \$226,000 (rounded) (construction only). Since ASU did
22 not construct the new Aeration / Control Building as large as it testified the building

1 needed to be, I recommend the Commission reduce the rate base addition by
2 \$226,000. It is not in the public interest for ratepayers to pay the same amount for
3 a reduced size building.

F. Aeration Blowers

4 **Q: Did ASU install all aeration blowers that it proposed under Option 2?**

5 A: No. ASU was to install ten new blowers in the Existing Blower Building but only
6 installed five blowers (Option 13 (b) in Options 2 and 4). IDEM's 3.0 MGD
7 capacity is contingent on ASU installing three additional blowers. Since Option 2
8 included ten blowers that ASU estimated at \$60,000 each but ASU only installed
9 five blowers, this work remains incomplete. I recommend the Commission
10 disallow \$300,000 (construction only) because ASU installed half of the proposed
11 blowers (five fewer).⁶⁹ It is not in the public interest for ratepayers to pay for
12 blowers never installed.

G. Control / Laboratory Building

13 **Q: Did ASU build a New Control / Laboratory Building?**

14 A: No. ASU included this building in all options (Item 15 in Options 2 and 4) at a cost
15 of \$356,000. Since ASU never constructed this building, I recommend the
16 Commission disallow the entire \$356,000 cost (rounded) (construction only). It is
17 not appropriate for rates to include funds for a building never constructed.

⁶⁹ Calculated as five blowers at ASU's estimated \$60,000 equals \$300,000.

H. Convert the existing Control Building for Supernatant Chemical Phosphorus Removal

1 **Q: Did ASU convert the existing Control Building for chemical phosphorus**
2 **removal?**

3 A: No. ASU indicated this work would occur at the existing Control Building.⁷⁰ But
4 this work was actually to occur in the chemical rooms previously used for the
5 chlorination / dechlorination equipment in the north end of the existing Blower
6 Building⁷¹. The conversion, included in all options, was to add a chemical feed
7 system for supernatant phosphorus removal (which was also permitted by IDEM in
8 2014 for use with the standby chemical phosphorus removal system). Since ASU
9 never converted this building, the estimated amount used to justify the preapproved
10 amount should not be included in rate base. I recommend the Commission disallow
11 the \$138,000 cost (rounded) (construction only).

I. Asphalt Paving

12 **Q: Did ASU complete any asphalt paving as proposed in all options?**

13 A: No. ASU has not completed any asphalt paving. Therefore, I recommend the
14 Commission remove the entire estimated amount of \$247,000 for asphalt paving
15 (rounded) (construction only) because the work was never completed.

16 ASU also included \$132,000 for 3,000 cubic yards of gravel for driveways
17 and access areas plus the additional \$247,000 for asphalt paving. The gravel

⁷⁰ Cause No. 44272, Serowka Supplemental Testimony including Exhibit EJS-S3, Carriage Estates III Estimated Costs, July 19, 2013.

⁷¹ As listed on Plan Sheet 13-021-02 (revised -1/07/14) included in the set of permitted design drawings under Construction Permit No. 20788, February 21, 2014.

1 allowance was sufficient to cover nearly 2 acres of the 7.09 acres Carriage Estates
2 WWTP site to a one-foot depth. Some gravel was added to the driveways that I
3 estimate to only be 750 cubic yards (equivalent to 1,065 tons). I did not include a
4 deduction for the gravel because I do not know the depth or extent of the gravel
5 coverage other than a rough approximation.⁷²

J. Electrically Operated Valves

6 **Q: Did ASU install all electrically operated valves?**

7 A: No. ASU proposed installing 14 electrically operated valves consisting of four 16-
8 inch valves at \$23,000 each plus ten 8-inch valves estimated at \$18,400 each. ASU
9 only installed two of the smaller 8-inch valves. The other 12 valves were never
10 installed as well as the electrical field wiring and instrumentation. Therefore, I
11 recommend the Commission not include in rate base the estimated amount of
12 \$239,200 used to justify the preapproved amount because the electrical valve work
13 was never completed.⁷³

K. Total Of CE-III Expansion Items Not Built or Not Provided

14 **Q: What is the total value of those project components that ASU did not construct**
15 **or reduced in size or quantity?**

A: The total value for the ten components is \$4,280,000. I recommend the
Commission not allow that amount be included in rate base.

⁷² ASU also included costs for stone placed under all concrete structures. These costs were separately identified for each Option. Also note that gravel is invoiced based on tonnage not volume as indicated by Mr. Serowka in the Option estimates. One cubic yard of gravel weighs approximately 1.42 tons.

⁷³ The deduction for valves never installed is calculated as four 16-inch valves at \$23,000 each (\$92,000) plus eight valves at \$18,400 each (\$147,200) equals \$239,200.

III. FLOW METERS AND EFFLUENT SAMPLING INACCURACIES

1 **Q: Why are you discussing ASU's flow meters and effluent sampling?**

2 A: ASU is seeking to include the cost of the effluent flow meter and related structures
3 into rate base. ASU's new effluent flow meter should operate properly and record
4 flow accurately. I am not proposing that the cost of the effluent flow meter be
5 excluded from rate base. But I am recommending that certain measures be required
6 so that ratepayers and the utility will have the appropriate benefit of this investment.

7 **Q: Have accurate influent and effluent flows been an issue at ASU's Carriage**
8 **Estates WWTP?**

9 A: Yes. Since at least 2008 IDEM has had violations for a non-functioning effluent
10 flow meter and lack of flow proportional sampling.⁷⁴

11 **Q: Please describe ASU's effluent flow meter**

12 A: ASU installed the new effluent flow meter and structure consisting of a Palmer-
13 Bowlus flume primary measuring device with ultrasonic level sensor in June 2016,
14 but it wasn't operational until February 2017.⁷⁵ On the As-Built drawings, ASU
15 indicates the Palmer-Bowlus flume as 36-inches with 30-inch upstream and
16 downstream sewers. But this is incorrect since the flume size and inlet and outlet
17 pipes will be the same diameter. The meter calibration reports and ASU's response
18 to DR 9-16 show the flume is 30-inch not 36-inch. This is also consistent with my
19 own on-site observations.⁷⁶ ASU should correct the As-Built drawings.

⁷⁴ See Attachment JTP-12 for IDEM inspections and ASU responses to IDEM and to OUCC discovery pertaining to the new influent and effluent flow meters and sampling practices.

⁷⁵ See ASU response to DR 9-16 in Attachment JTP-12.

⁷⁶ The OUCC noted the discrepancy between the 36-inch flume and the 30-inch sewers but in response to discovery ASU did not provide a coherent answer. See ASU response to DR 15-11 in Attachment JTP-12.

1 **Q: Does ASU accurately measure, record, and report effluent flows?**

2 A: No. Based on my observations and investigation, I have concluded the meter has
 3 been improperly reprogrammed resulting in effluent flows being overreported by as
 4 much as 4.3 MGD. More specifically, the Siemens SITRAN LUT400 flow meter
 5 has been reprogrammed multiple times resulting in its recording higher flow
 6 readings than actual. Particularly troubling is that it registers flow when no flow is
 7 being discharged. During the OUCC's October 8, 2020 site visit, OUCC witness
 8 Scott Bell and I observed flow readings of 1,209 to 1,211 gpm (1.74 MGD) even
 9 though no flow was leaving the WWTP. The Palmer Bowlus flume was also not
 10 installed properly since it is not level (south edge is rotated down along the axis).

11 **Q: Did the OUCC document effluent flows being displayed on October 8, 2020**
 12 **when there was no discharge?**

13 A: Yes. We photographed the control panel display at the meter. See Attachment JTP-
 14 13 for the photos. The meter readings were as follows:

**Table 6 – Inaccurate Effluent Flow Meter Readings
 when no discharge was occurring⁷⁷**

Time	Head (inches)	Meter Displayed Flow (gpm)	OUCC calculated flow (MGD)	Was discharge actually occurring?
11:31 a.m.	7.9	1,209	1.741	No
11:38 a.m.	7.9	1,211	1.744	No
12:07 p.m.	18.1	5,470	7.877	Yes
12:08 p.m.	21.5	7,758	11.172	Yes
12:08p.m.	21.6	7,869	11.331	Yes

15 The highlighted flow readings observed at 11:31 a.m. and 11:38 a.m. are erroneous.

⁷⁷ The flow readings in the highlighted cells should have been zero.

1 Both readings should have been zero. The CSBR tanks were not decanting, and
2 there was no discharge through the effluent meter and into Indian Creek. Based on
3 my observations, review of ASU's Discharge Monitoring Reports ("MROs") and
4 the meter calibration reports, the flow meters had been mis programmed resulting
5 in effluent flows being registered when no flows were actually being discharged.

6 **Q: On October 8, 2020, how much was ASU's meter over-reporting effluent flow?**

7 A: ASU's 2.578 MGD flow for October 8th reported on the October 2020 Monthly
8 Report of Operations was more than twice the actual 1.174 MGD flow I calculated.

9 **Q: How did you calculate that ASU's actual October 8, 2020 flow was so much**
10 **lower than reported?**

11 A: My initial attempts were frustrated by the lack of flow information ASU records
12 and retains. ASU should record and maintain this basic influent and effluent flow
13 meter data because the meters all have data logging capabilities. For example, the
14 effluent flow meter can store 5-minute, 15-minute, or 30-minute data for two
15 months, seven months or 14 months, respectively. The data is also needed for
16 ASU's infiltration and inflow program. I recommend the Commission require ASU
17 to record 5-minute flow meter data (for both influent and effluent meters), retain
18 records of all flow, level, and velocity data, and submit it bi-monthly to the
19 Commission and the OUCC.

20 I first requested ASU's meter data for both the three new influent meters
21 (24-hour totals) and the effluent meter (15-minute data). However, ASU did not
22 provide the information saying it only records daily flow totals.⁷⁸ ASU provided

⁷⁸ See Attachment JTP-12 for ASU's responses regarding flow data in DRs 9-12, 9-13, and 9-16.

1 no influent flow meter data at all. To estimate discharge volumes, the OUCC also
 2 requested beginning to end daily decant times, but ASU responded that it does not
 3 record decant times.⁷⁹ Therefore, I calculated the influent flows using the influent
 4 pumps run times, the 1,150 gpm pump rate for the original pumps, and the 2,100
 5 gpm pump rate for the new influent pumps. ASU only ran two pumps on October
 6 7 and 8 as shown on Table 7.

Table 7 Influent Flow Calculation using Influent Pumps Run Times

	Influent Pump No.				
	No. 1	No. 2	No. 3	No. 4	No. 5
10/6/20 Run Time reading	21977.8	No reading	25592.7	928.1	800.2
10/7/20 Run Time reading	21977.8	No reading	25592.7	928.6	809.1
10/8/20 Run Time reading	21978.2	No reading	25592.7	937.7	809.1
Hours (10/7/20 to 10/8/20)	0.4	0.0	0.0	9.1	0.0
Flow (gpm)	1,150	1,150	1,150	2,100	2,100
Flow (MGD)	0.0276	0.0	0.0	1.1466	0.0
Total Flow for October 8 calculated by run times				1.174 MGD	
Total Flow for October 8 reported by ASU				2.578 MGD	

7 **Q: Why do CSBR tanks discharge intermittently?**

8 A: The CSBR tanks operate in a batch mode meaning they do not continuously
 9 discharge. Based on ASU's revised twelve cycles per day (six per tank) with a one
 10 hour or less discharge per cycle, ASU should only be recording and reporting flows
 11 for a maximum of twelve hours daily (worst case scenario).⁸⁰

⁷⁹ *Id.*, ASU response to DR 9-16.

⁸⁰ Following its decision to delete EBPR, ASU reduced the 6-hour cycle time required to a standard 4-hour CSBR cycle. This was done to obtain ASU's requested 3.0 MGD capacity using the two new CSBR tanks by increasing throughput and raising the low water from the 14 feet design to 17.3 feet.

1 In actual practice, discharge occurs in less than one hour per cycle because:
2 1) flow does not exit the tanks until the lowering decanter's weirs reach the
3 wastewater surface, and 2) the CSBR tanks are not routinely filled to maximum
4 height since flows are low and the tanks ASU constructed are oversized. Therefore,
5 at decant start, no flow leaves the CSBR tanks. This zero-flow condition lasts until
6 the decanter is lowered enough to reach the wastewater. Therefore, decant times
7 per cycle when flow is actually leaving the tanks is less than an hour for each decant
8 cycle. The remaining time will have zero flow. These times include the two-hour
9 aeration time and the one hour settling time per cycle. For maximum one hour
10 decant times (worst case), ASU over-reported October 8th effluent flows by at least
11 870,000 gallons per day using this method of analyses.⁸¹

12 The problem of reporting flow when no flow is happening can also be seen
13 in the November 2020 data. ASU reported daily effluent flows above 5.0 MGD
14 from November 19th to the 21st even though it reported no rain for six days prior to
15 November 22nd. Flows unexplainably doubled on November 7th from the prior day
16 (to 2.076 MGD versus 1.091 MGD) and stayed elevated through November 17th,
17 spiked by 1.4 MGD on the 18th and spiked another 1.2 MGD the next day to 5.026
18 MGD. Flows stayed above 5.0 MGD for eight days (except for 4.899 MGD on
19 11/22) before dropping to 0.718 MGD on November 27th for no apparent reason.
20 There is no engineering or technical reason for these abrupt flow swings occurring

⁸¹ Calculated as 1,210 gallons per minute reported during zero discharge times 720 minutes (12 hours per day) equals 870,000 gallons per day (rounded). Actual overreported flows are higher than shown in this calculation because the erroneous offset value would cause high readings for the other twelve hours when flows are being discharged.

1 when there was no rain. See the November 2020 effluent flows in Table 8.

**Table 8 – ASU reported Effluent Flow Surges not associated with rain
November 2020 – Carriage Estates WWTP**

Date	Rain (in.)	Flow (MGD)	Date	Rain (in.)	Flow (MGD)
11/1/2020		1.235	11/16/2020		2.629
11/2/2020		1.317	11/17/2020		2.403
11/3/2020		0.986	11/18/2020		3.825
11/4/2020		1.3	11/19/2020		5.026
11/5/2020		1.127	11/20/2020		5.24
11/6/2020		1.091	11/21/2020		5.506
11/7/2020		2.076⁸²	11/22/2020	1	4.899
11/8/2020		2.205	11/23/2020		5.739
11/9/2020		2.215	11/24/2020	0.1	5.324
11/10/2020	0.2	2.271	11/25/2020	0.3	5.285
11/11/2020		2.281	11/26/2020	0.7	5.285
11/12/2020		2.02	11/27/2020	0.1	0.718⁸³
11/13/2020		2.239	11/28/2020		0.65
11/14/2020		2.089	11/29/2020		0.626
11/15/2020	1.2	2.542	11/30/2020		0.665
Monthly Average Flow reported to IDEM (MGD)					2.6938
Percent of 3.0 MGD Design Avg. Flow (based on MRO data)					90%
Total Flow for November calculated by run times (MGD)					1.2819
Percent of 3.0 MGD Design Avg. Flow (based on run times)					43%

2 I believe the November flow swings suggest incorrect reprogramming of the
3 effluent meter. There is no reason for anyone other than the BL Anderson to be

⁸² Data shown in bold are for days when effluent flow drastically changed for no discernible reason and appear to have been caused by someone reprogramming the effluent flow meter software.

⁸³ The drastic drop in reported effluent flows, again for no apparent reason, are shown highlighted in yellow.

1 programming or recalibrating this meter. Only the BL Anderson meter technician
2 should be accessing the flow meter's program. Because of the critical importance
3 of accurate and dependable flow data, I recommend the Commission require ASU
4 to have BL Anderson password lock the programs (for all flow meters) to prevent
5 access and reprogramming by anyone besides the BL Anderson meter technicians.
6 I also recommend that ASU be required to conduct semi-annual meter calibrations
7 to confirm there have been no unauthorized or improper meter reprogramming.
8 Finally, a means to tamper proof the ultrasonic level sensor so that it cannot be
9 lowered below its set point should be determined and implemented.

10 **Q: How much flow was treated at Carriage Estates in November 2020?**

11 A: On its Monthly Report of Operations submitted to IDEM, ASU reported treating
12 80.814 million gallons (2.6938 MGD). This volume is more than double the 38.457
13 MG volume I calculated for November 2020 based on ASU's reported pump run
14 times. ASU recorded 304 hours of run time for new lift station pumps #4 and #5
15 and 2 hours of run time for existing pumps #1 and #3.⁸⁴

16 **Q: Is the monthly average flow ASU reported for November 2020 at 90% of the**
17 **design average flow a problem?**

18 A: As reported, yes. When flows are approaching or reach 90%, IDEM can potentially
19 issue a Sewer Ban Early Warning to notify utilities to begin planning a plant
20 expansion. However, as I explained above, ASU's reported effluent flows are not
21 based on reliable inputs. They should not be used to determine the capacity

⁸⁴ The monthly flow total of 38.457 MG is based on pump run times and calculated as 304 hours (new pumps #4 and #5) times 60 minutes per hour times 2,100 gpm equals 38,295,600 gallons per month plus 2 hours (pumps #1 and #3) times 60 minutes per hour times 1,150 gpm equals 161,000 gallons. Total volume for November 2020 is 38,295,600 gallons plus 161,000 gallons equals 38,456,600 gallons.

1 utilization of the Carriage Estates WWTP until the errors are corrected and
2 safeguards put in place to prevent a reoccurrence.

3 **Q: How often does it appear the meters have been reprogrammed?**

4 A: November 2020 data indicates changes in the effluent flow meter on November 7,
5 18, 19 and 27. This includes the significant drop from greater than 5.0 MGD to
6 0.718 MGD and below for November 27 through November 30. The average flow
7 for the prior 26 days of November was 3.006 MGD. If the level of flows that had
8 begun on November 19 had continued through the end of the month, ASU's
9 monthly average flow would have reached 3.272 MGD and be at 109% of hydraulic
10 capacity instead of the reported monthly average reached of 2.6938 MGD. These
11 apparent reprogramming changes or glitches are not explained.

12 **Q: Have you reviewed the meter calibrations that IDEM requires be done at least**
13 **annually?**

14 A: Yes. The OUCC requested the latest meter calibration reports, which should have
15 included the calibration made after October 8. But ASU provided the March 2019
16 and March 2020 reports. It appears meter reprogramming occurred October 9,
17 2020, the day after the OUCC discovered the faulty meter readings. This change
18 lowered the effluent flow reading. Other unusual reading glitches occurred
19 multiple times in November. As such I do not have confidence in ASU's reported
20 effluent flows.

21 Accurate plant flow data have been particularly important for this utility
22 since 2013. I recommend the Commission ask ASU to explain what is occurring
23 with its effluent meter readings with the goal of taking steps to ensure the accuracy

1 and integrity of the measurement, recording, and reporting of the effluent flow data
2 as required by ASU's NPDES permit.

3 **Q: How should ASU handle these obviously invalid flow values?**

4 A: ASU should recognize these flow readings are inaccurate and exclude them from
5 the data used to determine plant flows. ASU should determine what caused these
6 erroneous meter readings. All influent and effluent pollutant loadings (e.g. lbs./day
7 BOD₅, lbs./day TSS, etc.) that are based on these invalid effluent flow data are also
8 incorrect and the records should be amended with explanation.

9 **Q: Has the BL Anderson meter technician reported meter calibration problems?**

10 A: Yes. In 2019 and 2020, the contracted meter technician, Shawn March, reported
11 calibration problems that caused the wastewater level in the flume to be read higher
12 than actual which in turn caused higher reported flows than actual. Mr. March
13 noted his calibration concerns on the March 28, 2019 Certificate of Calibration and
14 added the following on the invoice.

15 Work Performed: Annual calibration of effluent flow meter. I
16 found that someone had programmed it or the program had glitched
17 and put a number of 10 inches in the offset. This was causing the
18 meter to read 10 inches high. I corrected this offset and calibrated
19 the flowmeter. Unit is now operating normally with good signal
20 strength and all other programming is correct 30 inch, bowls for
21 loom [sic] unit is now working normally. Filled out calibration
22 certificate and gave to the operator Eric. See calibration certificate
23 for details. It appears that this job site is under construction and
24 there is a temporary AC line running to the flowmeter, switching
25 power on and off. Could have been the possible cause for this glitch
26 in the programming.⁸⁵

27 (Emphasis added by the OUCC)

⁸⁵ See Attachment JTP-12, pages 39-40.

1 Mr. March also reported calibration problems on the March 11, 2020 Certificate of
2 Calibration. On the invoice he noted there appeared to be programming of the
3 meter and recommended enhanced security:

4 Work Performed: Annual calibration of effluent flow meter at the
5 Carriage Estates plant. Checked programming and found there were
6 multiple programming errors that were not in there on the last
7 calibration. Made multiple corrections in the programming,
8 including low calibration point, high calibration point, calibration
9 offset and max flow. Also I wanted to note that the primary device
10 set up for the meter was correct. It has been programmed for a 30
11 inch Palmer bowls flu [sic], so some items were edited while others
12 were left the same. Once these changes were made, I calibrated the
13 flowmeter, checked totalizer, filled out calibration certificate and
14 gave to the operator Eric. I informed Eric about these changes. He
15 said that he had no idea how this had occurred. I noted these changes
16 on the calibration form and this is the second calibration where I
17 noticed changes in the programming. Suggested that Eric add a
18 password lock to the flowmeter to prevent others from making
19 changes. See calibration sheet for details. This flowmeter is a
20 Siemens LUT 430.⁸⁶

21 (Emphasis added by the OUCC)

22 **Q: Do the effluent flow meter issues prevent proper sampling?**

23 A: Yes. ASU's sampler is not connected to the effluent meter to signal when the
24 CSBR tanks are discharging. This means the automatic sampler may improperly
25 pull samples when the tanks are not actually discharging. Instead, ASU pulls 24
26 samples from the post air tank regardless of whether there is any effluent flow. This
27 is contrary to good practice and the NPDES permit requirement to collect
28 representative effluent samples. This also defeats one of the purposes of the new
29 effluent meter. In ASU's testimony in 2012 Mr. Serowka justified the need for the

⁸⁶ *Id.*, pages 41-42

1 new effluent meter to provide a flow signal for flow proportional sampling and
2 more accurate flow measurement:

3 A new effluent flow measuring structure will be installed which will
4 allow the installation of a flow meter which then can be used to
5 provide a 4-20mA signal to a new sampler for flow proportional
6 sampling and also provide more accurate flow measurement data.⁸⁷

7 (Emphasis added by the OUCC)

8 But ASU's current sampling method is only representative of the water in the post
9 air tank, not the effluent discharged.

10 **Q: What do you recommend for the effluent sampler?**

11 A: I recommend ASU first have BL Anderson correct the faulty meter programming
12 and then password lock the meter. Next, ASU should integrate the sampler and the
13 meter to pull effluent samples only when effluent is actually being discharged.

IV. SANITARY SEWER OVERFLOWS **AFTER PHASE 1 AND 2 CONSTRUCTION**

14 **Q: Did the Carriage Estates WWTP project include improvements to stop the**
15 **overflowing manholes?**

16 A: Yes. ASU witness Edward J. Serowka testified in 2013 that the expansion project
17 would stop the SSOs even during a 500-year rain event.⁸⁸

18 **Q36. Did you review the video segment showing three (3) manholes**
19 **overflowing?**

20 A36. Yes. These manholes have bypassed in the past as stated in the Direct
21 Testimony of Edward J. Serowka, lines 16 thru 20 on Page Serowka-17
22 where it stated:

⁸⁷ See Cause No. 44272, Serowka Direct Testimony, December 19, 2012, page 10.

⁸⁸ Cause No. 44272 Supplemental Rebuttal Testimony of Edward J. Serowka, pages 20 – 21, December 11, 2013.

1 "Carriage Estates II Wastewater Treatment Plant has
2 experienced only two (2) bypasses over the last three and a half
3 years and that was the result of a rain event exceeding a 500 year
4 storm. Even this bypass will be eliminated with the expanded
5 plant because the plant's headworks will be designed to remove
6 stormwater quicker from the sewer system."

7 Since these manholes are located just prior to CEIITP and at the end of the
8 Carriage Estates collection system, they become a "bottle neck" during
9 heavy wet weather events greater than the 100 year storm event which lasts
10 an extended period of time. The April 18, 2013 bypass event occurred after
11 five heavy days of rain from April 9 thru April 13 and then additional rain
12 events on April 16 and 17 with a heavy rain event over a short period of
13 time early in the morning of April 18, 2013 which resulted in the bypass.
14 In April, 2013 there were eleven (11) days of significant wet weather events
15 with only one bypass event on April 18, 2013 and only at the three (3)
16 manholes nearest to CEIITP.

17 This situation will be solved once the plant expansion is placed in service.

18 (Emphasis added by the OUCC)

19 **Q: Did ASU detail how it planned to prevent future sewage overflows?**

20 A: Yes. In response to discovery during Cause No. 44272, ASU stated two projects
21 would help correct the SSO problem upstream of Carriage Estates.

22 **OUCC DR 9-13 What, if any, of the proposed projects will help**
23 **prevent future SSOs from these three manholes?**

24 **ASU Response:**

25 All four (4) proposed projects consisting of the following will help
26 reduce wet weather flow in the collection system and also eliminate
27 bypassing at the three (3) manholes nearest to the Carriage Estates
28 III Water Reclamation Plant.

29 Project 3 - Big 3 Sewer Project

30 The Big 3 Sewer Project consists of replacing three (3) old existing
31 lift stations and approximately 2,400 feet of 40-year old 12-inch and
32 18-inch gravity sewer lines. The three (3) lift stations and old sewers
33 will be replaced with approximately 11,500 feet of 12-inch and 18-
34 inch PVC SDR 26 sewers. In addition the flow from this area will
35 be redirected from the Carriage Estates II WWTP to the County

1 Home II WWTP. This will reduce the total flow going to CEIITP
2 and the three (3) nearest manholes which is especially important
3 before the expanded CEIITP is placed in service. Please refer to
4 the Direct Testimony of Mr. Timothy A. Beyer, Answers A28, A29
5 and A30 on Page Beyer -10.

6 Project 4 - Carriage Estates II WWTP Expansion and Upgrade

7 The headworks of CEIITP will be upgraded and expanded in order
8 to more quickly discharge the flow to the expanded treatment
9 process thus reducing the pressure on the existing three (3) nearest
10 manholes and eliminate them as the "bottle neck" in the collection
11 system. This will be accomplished by increasing the capacity of the
12 existing plant's east manhole and the auxiliary manhole and their 48-
13 inch PVC SDR 26 connecting gravity sewers. In addition the new
14 influent lift station's wet well will be lower and have a greater
15 holding capacity as well as assisting the existing lift station to
16 discharge the wastewater to the expanded secondary treatment
17 system at a faster rate.

18 **Q: When did ASU certify it had constructed the headworks, standby generator**
19 **and effluent flow meter?**

20 A: The Phase 1 construction of the headworks, standby generator and effluent flow
21 meter were authorized by the Commission to be part of ASU's Phase 2 rate
22 increase. ASU certified these items were complete on February 23, 2017.

23 **Q: Did the SSO's stop occurring after February 23, 2017?**

24 A: No. After February 23, 2017, ASU reported eleven (11) SSOs in less than three
25 years.⁸⁹ The latest overflow occurred on January 11, 2020 after ASU stated the
26 full Carriage Estates project was placed in operation on October 18, 2019.⁹⁰ The
27 prohibited SSOs actually occurred more often after ASU certified it completed the

⁸⁹ In the Cause No. 44676 Phase II Rates filing ASU claimed the new Influent Lift Station was completed on Feb. 23, 2017 rather than state the new influent lift station was in-service or was "complete and in-service".

⁹⁰ See Attachment JTP-14 for copies of the eleven Bypass / Overflow Incident Reports submitted to IDEM from 2017 to 2020.

1 new headworks. IDEM brought an enforcement action against ASU on January 21,
 2 2020 for multiple violations including the SSOs. ASU reported these SSOs spilled
 3 569,500 gallons of raw sewage from the second manhole upstream of the WWTP
 4 adjacent to Indian Creek. The SSOs are summarized in Table 9.

Table 9 – Sanitary Sewers Overflows Upstream of the Carriage Estates WWTP from April 6, 2017 to January 11, 2020

SSO Date	Volume (gallons)	WWTP Flow during SSO (MGD)	Actions Planned to Prevent
2/24/2017 – ASU certifies completion of Phase 1 construction (headworks)			
4/6/2017	50,000	2.0	Variously reported as “Increasing the capacity of the Carriage Estates II WWTP plant headworks to take larger inflows and also conducting an I&I study.” (4/6/2017) to “Increasing the capacity of the Carriage Estates II WWTP plant headworks to take larger inflows and conducting an I&I study. Construction has started.” (10/10/2018)
5/4/2017	50,000	2.0	
5/9/2017	60,000	2.0	
7/13/2017	40,000	1.0	
7/22/2017	3,500	0.1	
11/18/2017	73,000	1.2	
2/21/2018	48,000	3.2	
10/10/2018	75,000	2.0	
1/23/2019	90,000	2.8	
3/30/2019	35,000	2.7	
10/18/2019 – ASU certifies completion of Phase 2 construction (all work)			
1/11/2020	45,000	1.906	“Increasing the capacity of the Carriage Estates II WWTP plant headworks to take larger inflows and conducting an I&I study. Construction is being completed.” (1/11/2020)
Total	569,500		

5 **Q: What did ASU report it planned to prevent a recurrence of the January 11,**
 6 **2020 SSO?**

7 **A:** ASU provided essentially the same response to IDEM each time it had an SSO:

8 “Increasing the capacity of the Carriage Estates III WWTP

1 Headworks to take larger inflows and also conducting an I & I study.
2 Construction is being completed.”

3 (Emphasis added by the OUCC)
4

5 ASU had previously indicated that construction has started but for the January 11,
6 2020 SSO ASU changed the text to read “Construction is being completed.”

7 **Q: What other steps did ASU take to mitigate the January 11, 2020 SSO?**

8 A: ASU reported it added a second 6-inch pump and pulled the plug at Kimberley Lift
9 Station which sent flow to the County Home WWTP. This means ASU had two
10 portable pumps running besides the unknown number of pumps operating in the
11 influent lift stations. It is unclear where ASU discharged this second pump's flow.
12 From the Daily Activity Sheets for January 10 and 11, 2020, it appears only two
13 pumps were in service (existing pumps #1 and #3). Run times for new pumps #4
14 and #5 were not listed. ASU's Daily Activity Sheet form did not list pumps #4 and
15 #5 until April 23, 2020, when ASU's operators began reporting times for the new
16 pumps #4 and #5. Since January 11, 2020, there have been no more reported SSOs.

17 **Q: Does it make sense that ASU would continue to experience SSO's after its**
18 **WWTP upgrade is complete and in service?**

19 A: According to ASU's Design Summary for Construction Permit 20788, the firm
20 pumping capacity of the five submersible pumps in the existing and new lift stations
21 with the largest pump out of service should be 7.3 MGD and 10.4 MGD with all
22 five pumps operating.⁹¹ This peak pumping capacity exceeds ASU's historical
23 peak flows and should have met the pumping demand. The inability of the existing
24 and new Influent Lift Stations to bring the sewage into the plant is inconsistent with

⁹¹ Per the Design Summary provided by ASU for Construction Permit 20788, February 21, 2014.

1 the pumping capacity secured through a completed and in-service upgrade to the
2 CEII WWTP.

3 **Q: Did you explore with ASU why these SSOs occurred?**

4 A: Yes. The OUCC asked in discovery several questions about infiltration and inflow
5 (copy of the I&I Study, list of I&I projects since 2016). (I believe I&I is directly
6 related to flows imposed on the Carriage Estates WWTP, the needed plant capacity
7 and ASU's efforts since 2016, if any, to find and eliminate I&I.) But more
8 importantly, the OUCC asked ASU to explain why the new Influent Lift Station
9 was unable to prevent the SSO. ASU objected on the grounds and to the extent the
10 request exceeded the scope of the sub docket. ASU did not explain why it was
11 unable to prevent the overflow.⁹²

12 With the capacity for the new lift station, ASU should not have to use
13 portable trash pumps during high flows.⁹³ Photos taken during IDEM's September
14 24, 2019 inspection showed only a single macerator (instead of the required two
15 units), no pumps in the new Lift Station wet well and unfinished discharge piping.
16 See Figures 3, 4, 5, and 6. A photo taken during IDEM's March 13, 2019 inspection
17 shows a 6-inch Trash Pump on top of the existing valve pit. See Figure 7.

18 **Q: Were you able to see installed macerators and new Influent Lift Station pumps**
19 **during the OUCC's site visits on December 4, 2019 and March 5, 2020?**

20 A: No. There was no safe access to view the headworks structures interiors because
21 backfilling was not done, the structures were ten feet high, and there were no access

⁹² ASU response to OUCC DR 6-16, February 24, 2020

⁹³ On January 11, 2020 ASU reported using two 6-inch portable Godwin trash pumps. Typical trash pumps of this size have a 700 to 2,080 gpm pumping range (1.0 to 3.0 MGD per pump).

1 stairs. In discovery, the OUCC requested invoices for major pieces of equipment
2 to check costs, determine equipment purchase dates, confirm capacities, and
3 document which affiliate (ASU, FTDC, L3 Corp. or L5 Corp.) or subcontractor
4 purchased the equipment. However, ASU refused to provide any equipment
5 invoices responding that “ASU does not have custody of FTDC’s records and is not
6 required to have custody or access to such records per the affiliate agreements.”⁹⁴



Figure 3 – Interior view of the Macerator structure showing unfinished construction with only one macerator installed (not two), an opening in the north wall but no connecting pipe to the existing Lift Station. Photo taken by IDEM on September 24, 2019.

⁹⁴ ASU response to OUCC DR 2-11.



Figure 4 – View of the Influent Lift Station showing no slide rails, no pump controllers, and no pumps installed. Photo taken during IDEM's September 24, 2019 inspection. The grey coloring on the red discharge piping may show the high wastewater mark.



Figure 5– View showing the incomplete Valve Pit for the Influent Lift Station (missing air release valves, the 6” D.I. Tee bypass pumping connections, the influent flow meters, and the 6” Ball Centric valves) Photo taken during IDEM September 24, 2019 inspection.




Figure 6 – Design of new Influent Lift Station showing Valve Pit (on the left) and Wet Well (with three pumps on the right). (ASU's Engineer mislabeled the structures.)



Figure 7– View of a 6-inch portable trash pump over the existing valve pit at the Carriage Estates WWTP used during high flows. The unfinished Influent Lift Station concrete structures are shown at right. Photo taken by IDEM during the March 13, 2019 inspection. Trash pumps should be unnecessary if headworks was completed as certified by ASU. Note the valve ties into the force main to the existing CSBR tanks in the lower left but there is no connecting discharge pipe from the new lift station.

1 **Q: Were you able to view inside the Influent Lift Station wet well and valve pit**
2 **during your October 8, 2020 site visit?**

3 **A:** Yes. Discharge pipes for four higher capacity influent pumps are now installed as
4 well as two new pumps. ASU still does not report influent flows on its MROs

1 submitted to IDEM and has declined to provide any influent flow data to the OUCC
2 for any of the influent lift stations or pumps.

3 **Q: How can ASU address any uncertainty over when it completed the Phase 1**
4 **Headworks portion of the project?**

5 A: To establish the dates when equipment was purchased and delivered to the WWTP
6 site, ASU should provide to the Commission and the OUCC copies of all equipment
7 invoices and bills of lading (shipping). This would establish the dates invoiced and
8 dates delivered. TBird Design Services Corporation noted delivery of materials
9 and equipment several times in its Commercial Construction Progress Summaries
10 as follows: "There have been addition materials purchased and are on site, yet the
11 values for these items are not included in this pay request." However, TBird never
12 provided details regarding what was delivered (stored materials).

V. RECORD DOCUMENTS

13 **Q: Are there problems with the As-Built drawings?**

14 A: Yes. The As-Built drawings include errors and do not accurately depict what ASU
15 built. They are not standard Record Drawings because they do not start from the
16 permitted design drawings (Lakeland InnovaTech Project No. 17-013 and Project
17 No. 17-013 Revision 2) to which all field changes should be shown together
18 (deletions are crosshatched and additions are highlighted in bubbles). Instead,
19 ASU's engineer, Mr. Serowka created new plan sheets combining both projects
20 under new Project No. 20-005. This makes it much more difficult to identify all of
21 ASU's deletions and changes. ASU's As-Built drawings are inaccurate and
22 therefore are incomplete. Record Drawings are required under the specifications

1 Mr. Serowka prepared for the CE-III WWTP Expansion project.

2 Accurate Record Drawings are needed for safety. ASU has not documented
3 the locations of its buried piping and electrical lines. This is a safety issue because
4 of the danger to a contractor or ASU employee contacting the buried lines because
5 their locations are not marked. Photographs of ASU's buried electric lines are
6 shown in Figures 8, 9 and 10 from March 5, 2020.



Figure 8 – View of electrical lines in conduits on the east side of the Existing Blower Building. The standby generator and the Control Building are in the background.



Figure 9 – View south of electrical lines running to the Aeration / UV Control Building.



Figure 10 – View of electrical lines from the Control Building which are not in a duct bank.

1 **Q: Given the large number of field changes ASU made to its 2014 and 2019**
2 **permitted designs, did ASU document these changes as construction occurred?**

3 A: No. During the OUCC's December 4, 2019 site visit, I asked ASU/FTDC/L3
4 President Scott Lods if he kept a set of design drawings showing field changes. The
5 purpose of these drawings is to capture and document all changes made since
6 construction started in July 2013. Mr. Lods said there were no such drawings. In
7 response to informal discovery asking ASU for a copy of FTDC's design drawing
8 mark-ups showing field changes to the CEIII WWTP project, ASU responded:

9 "Mark-up drawings were not required nor provided. All
10 requests for project clarifications from ASU or FTDC to the
11 design engineer were verbal, and no written questions or
12 responses were required nor maintained."⁹⁵

13 **Q: What does ASU mean by "Mark-up drawings were not required nor**
14 **provided"?**

15 A: ASU did not explain but may be referring to the Affiliate Agreements. My review
16 shows the Affiliate Agreements are silent about Record Documents without any
17 language mandating that FTDC or ASU maintain Record Documents, contractor
18 mark-ups, as-built drawings, or Record Drawings.

19 **Q: Are mark-up drawings typically maintained on construction projects?**

20 A: Yes. These drawings, also called the "Job Set", are a standard part of construction
21 as a contemporaneous recording of field changes which then are made a part of the
22 permanent record after transferring them onto the official Record Drawings.
23 Maintaining the "Job Set" drawings is required by the CEIII WWTP project
24 specifications.⁹⁶ ASU's response is inaccurate because the Standard General

⁹⁵ASU's response to informal OUCC DR 2-9, Cause No. 44676

⁹⁶ See Attachment JTP-15 for Specification Section 01720 PROJECT RECORD DOCUMENTS.

1 Conditions in the project specifications requires the contractor to document all
2 changes made that alter the design drawings.⁹⁷

3 **Q: What is your recommendation regarding the Record Drawings?**

4 A: I recommend the Commission order ASU to hire an independent third-party
5 engineer to produce accurate Record Drawings. Incomplete Record Drawings and
6 system information also complicates acquisition appraisals. I recommend the cost
7 to complete the Record Drawings be borne by ASU and not ratepayers. Record
8 Drawings are important for asset management. The best time to complete them is
9 now. They are long overdue. *See* Attachment JTP-15 for a copy of Specification
10 Section 01720 – Project Record Documents that pertain to the CEIII WWTP
11 expansion project.

12 **Q: Does this conclude your testimony?**

13 A: Yes.

⁹⁷ STANDARD GENERAL CONDITIONS OF THE CONSTRUCTION CONTRACT

6.12 Record Documents

A. Contractor shall maintain in a safe place at the Site one record copy of all Drawings, Specifications, Addenda, Change Orders, Work Change Directives, Field Orders, and written interpretations and clarifications in good order and annotated to show changes made during construction. These record documents together with all approved Samples and a counterpart of all approved Shop Drawings will be available to Engineer for reference. Upon completion of the Work, these record documents, Samples, and Shop Drawings will be delivered to Engineer for Owner.

Appendix A

1 **Q: Please describe your educational background and experience.**

2 A: In 1980 I graduated from Purdue University, where I received a Bachelor of Science
3 degree in Civil Engineering, having specialized in Environmental Engineering. I
4 then worked with the Peace Corps for two years in Honduras as a municipal
5 engineer and as a Project Engineer on self-help rural water supply and sanitation
6 projects funded by the U.S. Agency for International Development (U.S. AID). In
7 1984 I earned a Master of Science degree in Civil Engineering and Environmental
8 Engineering from Purdue University. I have been a Registered Professional
9 Engineer in the State of Indiana since 1986. In 1984, I accepted an engineering
10 position with Purdue University, and was assigned to work as a process engineer
11 with the Indianapolis Department of Public Works ("DPW") at the City's Advanced
12 Wastewater Treatment Plants. I left Purdue and subsequently worked for
13 engineering consulting firms, first as a Project Engineer for Process Engineering
14 Group of Indianapolis and then as a Project Manager for the consulting firm HNTB
15 in Indianapolis. In 1999, I returned to DPW as a Project Engineer working on
16 planning projects, permitting, compliance monitoring, wastewater treatment plant
17 upgrades, and combined sewer overflow control projects.

18 **Q: What are the duties and responsibilities of your current position?**

19 A: My duties include evaluating the condition, operation, maintenance, expansion, and
20 replacement of water and wastewater facilities at utilities subject to Indiana Utility
21 Regulatory Commission ("Commission") jurisdiction.

22 **Q: Have you previously testified before the Commission?**

23 A: Yes.

Appendix B - List of Attachments

- Attachment JTP-1 Cause No. 44676, ASU's responses to DRs 16-52 to 16-55 regarding the \$1.5 million Micro Star filter system, January 7, 2016.
- Attachment JTP-2 ASU's incorrect Payment Verification filed on November 7, 2019 and ASU's revised Schedule of Values for the Phosphorus Removal project filed on January 24, 2020.
- Attachment JTP-3 ASU's responses to DR 1-1, DR 3-10, DR 5-5, and DR 5-6 pertaining to the listed costs in the Schedule of Values for the Phosphorus Removal project
- Attachment JTP-4 Construction Permit 22977 – Phosphorus Removal, issued February 21, 2019.
- Attachment JTP-5 ASU's response to DR 9-9 (b) page 6 of 9 - Phosphorus log of chemical usage for June and July 2020 showing the pump outage
- Attachment JTP-6 Options 1, 2, 3, and 4 Layouts and additional information for Options 2 and 4
- Attachment JTP-7 ASU's responses to DR 4-1 and 4-2 and for other ASU responses regarding construction permits and Options 1, 2, 3 and 4
- Attachment JTP-8 ASU's responses to informal DRs 2-9, 2-10, 2-11 and DRs 5-1 and 12-3 regarding design changes and change orders.
- Attachment JTP-9 ASU's communications with IDEM and ASU responses to OUCC discovery regarding the original CSBR tanks
- Attachment JTP-10 Photos taken by the OUCC from 2013 to 2020 of the CSBR tank walls.
- Attachment JTP-11 Aerial views of Carriage Estates during construction showing the sludge lagoons and tertiary pond and that the constructed facilities do not intrude on the sludge lagoons.
- Attachment JTP-12 IDEM inspections and ASU responses to IDEM and to OUCC discovery pertaining to the new influent and effluent flow meters and sampling practices.
- Attachment JTP-13 OUCC Effluent flow meter photos taken on October 8, 2020.
- Attachment JTP-14 Sanitary Sewer Overflows ("SSOs") 2017-2020
- Attachment JTP-15 Specification Section 01720 – Project Record Documents that pertain to the CEIII WWTP expansion project.

- Attachment JTP-16 Permitted Plant Control, Laboratory, and Chemical Feed Building design and the As-Built drawings for the Chemical Feed Building along with photos showing the incomplete building.
- Attachment JTP-17 Manufacturer cost info for transfer pumps, metering pumps, day tanks, and 5,000-gallon bulk storage tanks.
- Attachment JTP-18 Construction Permit 20788, issued February 21, 2014.
- Attachment JTP-19 Cause No. 44272, Serowka Supplemental Testimony, July 19, 2013 pages S3-S12, S-15, EJS-S3-A-4, A-5, A-8, A-10. (excerpts pertaining to enhanced biological phosphorus removal and phosphorus removal from supernatant.)
- Attachment JTP-20 Cause No. 44272, ASU Supplemental Response to DR 11-8, received November 26, 2013 providing ASU's responses to IDEM Deficiency Notices. ASU provided this supplemental DR response to the OUCC after the OUCC filed its Cause No. 44272 Supplemental Testimony on November 13, 2013.
- Attachment JTP-21 ASU's Supernatant and Standby Chemical Phosphorus Removal system submittal to IDEM dated January 7, 2014 which IDEM included in Construction Permit No. 20788 issued Feb. 21, 2014.
- Attachment JTP-22 Excerpts from ASU's Exhibit EJS-S, Supplemental Testimony of Edward J. Serowka, including Exhibit EJS-S3, Carriage Estates III Estimated Costs, July 19, 2013.

**Appendix C – OUCC Calculations of Costs
for the Standby Chemical Phosphorus removal system**

1 **Q: Did ASU propose to construct new CSBR tanks and Enhanced Biological**
2 **Phosphorus Removal (“EBPR”) under Option 4?**

3 A: Yes. In Cause No. 44676, Mr. Serowka reemphasized ASU had made the right
4 Option choice and was building Option 4 (6.0 MGD/4.0 MGD equipped) per his
5 testimony in Cause No. 44272 (i.e. with EBPR) at a cost of \$19,938,273.⁹⁸ He also
6 testified construction costs for a standby chemical phosphorus removal system
7 would be \$1.5 million, but failed to provide system and cost details in his testimony
8 except a limited component list and total cost.⁹⁹ These components were as
9 follows:

10 **ITEM 2: STANDBY CHEMICAL EQUIPMENT**

- 11 1. Chemical Feed System
12 2. Chemical Storage Tanks
13 3. Chemical Control Building
14 4. Microstrainer
15 CONSTRUCTION COST (STANDBY CHEMICAL): \$ 1,500,000.00

16 I am not aware that Mr. Serowka informed the Commission or the OUCC that in
17 2014 ASU had already permitted both the CSBR tanks with EBPR and the
18 combined supernatant/standby phosphorus removal system.¹⁰⁰ ASU switched to
19 CSBR tanks expressly for enhanced biological phosphorus removal and in all its
20 cost estimates (Options 1 -4), ASU included chemical phosphorus costs (for

⁹⁸ Cause No. 44676, Direct Testimony of Edward Serowka, September 4, 2015, pages 20-21.

⁹⁹ *Id.*, page 19 and Attachment EJS-10, page EJS-9-B-2 (dated 09/01/2015) (misabeled – should be page EJS-10-B-2).

¹⁰⁰ Cause No. 44676, Serowka Direct Testimony, page 9, lines 18-20.

1 supernatant) having the same equipment needed for a standby chemical system.

2 **Q: Did the OUCC request support for ASU's \$1.5 million lump sum cost?**

3 A: Yes. In Cause No. 44676, we requested support in DR 16-52 and in DR 16-53. We
4 asked for the process flow schematic and design drawings for the standby chemical
5 system. ASU showed \$1,230,00 of the \$1.5 million requested (82%) was to install
6 a Micro Star filter in a new concrete channel.¹⁰¹ I summarized ASU's cost
7 information in Table 1 on page 7 and noted the items not constructed.

8 **Q: Please compare how Standby Chemical Phosphorus costs have changed.**

9 A: Listed components and costs for the same class items have varied widely.¹⁰² I
10 summarized the component listings and price changes in Table 2 on page 13.

11 **Q: Please explain why you reduced the building costs from the \$180,000 value**
12 **listed in the Schedule of Values.**

13 A: The \$180,000 cost is a reasonable cost for a 2,604 square foot (42 feet by 62 feet)
14 building (\$69 per ft²) of this type (simple frame construction, truss roof, asphalt
15 shingles with drywall and vinyl siding). However, the building is incomplete so
16 costs should be less as ASU did not build according to the 2019 design. The
17 building size is larger than the 40 ft. by 55 ft. – 2,200 ft² design. More importantly,
18 two thirds of the building serve no utility purpose because it is just currently an
19 empty unfinished shell. As such, building costs, recoverable in rates should be
20 limited to one third of ASU's claimed \$180,000 cost or \$60,000. *See Attachment*

¹⁰¹ ASU's responses to DRs 16-52 and 16-53 were included in Attachment JTP-2 (pages 249-251) of my testimony in Cause No. 44676 filed on January 13, 2016. *See Attachment JTP-1 for ASU's responses to DRs 16-52 to 16-55, dated January 7, 2016 under Cause No. 44676.*

¹⁰² Mr. Serowka testified in Cause No. 44676 that the standby chemical phosphorus cost would be \$1.5 million yet listed \$1,778,000 in ASU's response to DR 16-52.

1 JTP-16 for a comparison of the permitted building design and the As-Built
2 drawings along with photos showing the incomplete building.

3 **Q: How do ASU's pump costs in the SOV compare to the pump prices you found?**

4 A: ASU's estimated and claimed verified costs indicates pump costs (equipment
5 purchase only) rose from \$12,500 in 2013 (Cause No. 44272 - 3 pumps) to \$74,400
6 in 2016 (Cause No. 44676 - 5 pumps), to \$160,000 in ASU's 11/07/2019 Schedule
7 of Value ("SOV") (pump quantity not stated) and then to \$275,000 in SOV 2 in
8 2020 (pump quantity again not stated). I reviewed transfer and metering pumps
9 specifications through an electronic search on the internet and found prices shown
10 in Table 10 totaling only \$13,566 for the four pumps including an assumed shipping
11 allowance. I obtained the pump quantities from the project specifications and As-
12 Built drawings.

Table 10 – Comparison of Chemical Pump Prices (internet) to the Inflated cost listed in ASU's January 24, 2020 revised Schedule of Values

Pump	Model No.	Price Ea.	Qty	Amount
Transfer Pumps	Serfilco Series S model number SE CL -H1.0C	\$1,329	2	\$2,658
Metering Pumps	LMI Series G Model SD43P2P2 w/ RPM Kit 106 at \$372	\$5,204	2	\$10,408
Assumed shipping cost				\$500
Total Pump Cost (equipment only)				\$13,566
FTDC Schedule of Value Cost (01/24/2020)		\$68,750 ¹⁰³	4	\$275,000
Percent that pump costs are inflated				1,927%

¹⁰³ OUCS calculated value based on \$275,000 pump purchase cost divided by 4 pumps equals \$68,750.

1 ASU’s Schedule of Value pump cost at \$275,000 for equipment only (installation
2 cost was listed separately) is grossly inflated and does not reflect actual market
3 prices for chemical transfer and metering pumps. These widely available low-cost
4 pumps are commonly used in industry and utilities. See Attachment JTP-17 for
5 cost information I assembled from pump manufacturer sources on the internet.

6 **Q: Please explain how ASU’s claimed day tank and bulk storage tank costs are**
7 **inflated compared to internet tank prices you found.**

8 A: Comparing ASU’s estimated and claimed verified costs shows chemical storage
9 tank costs (equipment only) rose from \$8,000 in 2013 (two 5,000-gallon tanks) to
10 \$95,600 in 2016 (one 1,500-gallon day tank and two 15,000-gallon bulk chemical
11 tanks), to \$100,000 in SOV 1 in 2019 (tank size and quantity not stated) and then
12 to \$285,000 in SOV 2 in 2020 (tank size and quantity again not stated). I reviewed
13 the chemical storage tank specifications and found the following internet prices
14 shown in Table 11 totaling only \$25,888 for the four chemical tanks which includes
15 10% for shipping. I obtained the tank sizes - quantities from the As-Built drawings.

Table 11 – Comparison of Chemical Tank Prices (internet) to the Inflated cost listed in ASU’s January 24, 2020 revised Schedule of Values

Chemical Tank	Price Ea.	Qty	Amount
315-gallon Day Tank	\$438	1	\$438
5,000-gallon bulk tanks	\$7,700	3	\$23,100
Assumed shipping cost (10% added)			\$2,350
Total Tank Cost (equipment only)			\$25,888
FTDC Schedule of Value Cost (01/24/2020)	\$95,000 ¹⁰⁴	3	\$285,000
Percent that chemical tank costs are inflated			1,001%

¹⁰⁴ The \$95,000 calculated value per tank is based on only the three 5,000-gallon bulk tanks.

1 ASU's Schedule of Value chemical tank cost at \$285,000 for equipment only
2 (installation cost is separately listed) is grossly inflated and does not reflect actual
3 market prices for chemical storage tanks. High density polyethylene ("HDPE")
4 vertical storage tanks are also referred to as bulk tanks, industrial tanks, and heavy-
5 duty vertical poly tanks. These HDPE tanks are common, widely available,
6 extensively used in agricultural, industrial, manufacturing, and commercial sectors
7 and low cost. *See* Attachment JTP-17 for cost information I assembled from bulk
8 chemical tank supplier sources on the internet.

9 **Q: Are ASU's claimed installation costs for the chemical pumps, tanks, and feed**
10 **lines also grossly inflated?**

11 A: Yes. ASU listed an astronomical \$590,000 for metering system instrumentation
12 (\$292,000) and installation of chemical equipment (\$298,000). This is nearly 15
13 times the equipment cost, excessively higher than normal. Based on my experience
14 as a consulting engineer and municipal engineer, installation costs typically add
15 25% for simple items such as ASU's chemical pumps and tanks which only need
16 to be positioned in place, plumbed up, and provided power. The chemical metering
17 pumps come pre-plumbed as a skid mounted unit. Installation involves mounting
18 the skid unit to the wall and connecting the piping. Tanks only require offloading
19 and placement in their position, followed by attaching fill and withdrawal piping,
20 and exterior ladders and instrumentation. The transfer pumps require placing them
21 in position, connecting the piping, power, and controls.

1 **Q: What is the OUCC's estimated cost to install the standby chemical phosphorus**
2 **system?**

3 A: I estimate the system costs at \$263,000 consisting of the following costs:

4	New building (one-third of the claimed \$180,000)	\$60,000
5	Transfer and Metering Pumps	\$14,000 (rounded up)
6	Chemical tanks	\$26,000 (rounded up)
7	Chemical Feed Lines	\$47,000
8	Metering / Controls / Electrical	\$75,000
9	Installation at 25%	<u>\$41,000</u>
10	Total	\$263,000

11 **Q: How do your costs compare to ASU's developed costs for Options 1-4 and the**
12 **Micro Star design and to the costs developed by HWC Engineering in 2017?**

13 A: My costs are comparable to these three previously developed costs. Mr. Serowka
14 testified Options 1-4 construction costs for the chemical system were \$177,500
15 (chemical feed and storage at \$137,500 plus \$40,000 for a chemical control panel).
16 Rounding up the prorated share of mobilization, contractor profit, bonds, insurance,
17 design and inspection, I calculate the cost would be \$235,000. Chemical system
18 costs remaining for the building, pumps, tanks, controls, and electrical after
19 removing the \$1,230,000 for the Micro Star filter and concrete channel from the
20 \$1.5 million (since they were never built) is \$270,000. HWC Engineering updated
21 costs in 2017 for Item No. 15 – Convert Existing Control Building (for chemical
22 system) at \$156,000. HWC's cost estimate consisted only of one page with no
23 component detail within each line item. Control panel costs were not identified but
24 the OUCC assumes they would be similar to ASU's \$40,000 cost and with a
25 prorated share of overhead costs, HWC's total chemical system would cost
26 \$255,000. I summarize the four cost estimates below:

1 ASU Option 1-4 cost (Item 15 – Convert Control Bldg.): \$235,000 (2013)
2 ASU's Micro Star cost (minus the Micro Star filter): \$270,000 (2016)
3 HWC Engineering cost update (Item 15): \$255,000 (2017)
4 OUCC cost estimate for Chemical Phosphorus system: \$263,000 (2021)

5 **Q: What do you recommend ASU recover in rates for the Chemical Phosphorus**
6 **system?**

7 A: I recommend the Commission limit ASU's recovery to \$270,000 which is the
8 highest of the four costs summarized previously and equal to the \$1.5 million
9 preapproved amount minus the Micro Star filter costs. This reflects only the
10 chemical system costs that ASU actually installed.

11 **Q: Given the wide discrepancy in ASU's claimed costs for the Phosphorus system,**
12 **how can these costs be determined with more certainty?**

13 A: The easiest way is for ASU to provide copies of all equipment invoices for the
14 chemical pumps, bulk tanks, control panel, piping, and materials purchased for the
15 project. ASU should also provide copies of its construction labor costs detailing
16 the workers, pay rate and hours worked on the project. The equipment invoices
17 and paid checks will also show approximately when the equipment was received.

Appendix D – Progression and Deletion of Enhanced Biological Phosphorus Removal and Changes to the Standby Chemical Phosphorus removal system

1 **Q: What facilities did ASU design for phosphorus removal in 2013 and 2014?**

2 A: ASU designed and permitted all phosphorus removal components including 1)
3 enhanced biological phosphorus removal (“EBPR”), the primary method ASU
4 selected for phosphorus removal; 2) supernatant phosphorus removal; and 3)
5 standby chemical phosphorus removal.¹⁰⁵ IDEM issued the construction permit for
6 all the above listed phosphorus facilities on February 21, 2014. Also included was
7 a new Control/Laboratory building which ASU claimed was required for
8 phosphorus process control needs.¹⁰⁶

9 In Cause No. 44676, Mr. Edward Serowka testified ASU was proceeding
10 with Option 4 but due to a construction permit appeal, ASU was initially
11 constructing only portions of the project immediately needed even if the plant were
12 not expanded.¹⁰⁷ He indicated those CETP-III Stage 1 projects were replacement
13 of certain equipment and installation of chemical phosphorous removal. He
14 testified Stage 1 was anticipated to be in service by December 2016.¹⁰⁸

¹⁰⁵ Construction Permit 20788 – *Carriage Estates Wastewater Treatment Plant Expansion*, February 21, 2014. See Attachment JTP-18.

¹⁰⁶ Cause No. 44272, Serowka Supplemental Testimony, July 19, 2013, pages S3-S12, S-15, EJS-S3-A-4, A-5, A-8, A-10. ASU estimated the new Control/Laboratory Building cost at \$355,600 (construction) and \$477,635 (with prorated share of mobilization, contractor profit, bonds, insurance, design and inspection). See Attachment JTP-19 for excerpts pertaining to enhanced biological phosphorus removal and supernatant Chemical phosphorus removal.

¹⁰⁷ ASU's Affiliate, First Time Development actually began billing for the Carriage Estates project on July 3, 2013 before ASU filed its Supplement Testimony in Cause No. 44272 on July 19, 2013, and before IDEM had issued Construction Permit 20788 on February 21, 2014.

¹⁰⁸ Cause No. 44676, Direct Testimony of Edward Serowka, September 4, 2015, page 19.

1 Separately in 2019, ASU designed and permitted another standby chemical
2 phosphorus removal system in a new Plant Control, Laboratory, and Chemical Feed
3 building located north and off-site of utility owned property.¹⁰⁹

4 **Q: Was this second standby phosphorus system needed?**

5 A: No. This second design was unnecessary because ASU already had the 2014
6 permitted design which included all needed phosphorus removal facilities
7 including: 1) new CSBR tanks designed for Enhanced Biological Phosphorus
8 Removal (“EBPR”); 2) chemical phosphorus removal for digested sludge
9 supernatant to prevent reintroducing phosphorus into the wastewater through the
10 recycle stream; and 3) the IDEM required standby chemical phosphorus removal
11 system.¹¹⁰ The switch to more costly CSBRs with EBPR plus the supernatant
12 phosphorus removal system were part of ASU’s July 2013 construction permit
13 application to IDEM. The supernatant system was identified but not adequately
14 shown in the design summary or on the plan sheets.¹¹¹ ASU detailed the
15 supernatant phosphorus system in response to an IDEM Deficiency Notice.¹¹² The
16 supernatant phosphorus system components (two 15,000-gallon chemical storage
17 tanks, two metering pumps, one transfer pump, and chemical feed lines, valves and

¹⁰⁹ Construction Permit 22977 – Phosphorus Removal, issued February 21, 2019. *See* Attachment JTP-4.

¹¹⁰ Construction Permit 20788. *See* Attachment JTP-18.

¹¹¹ Cause No. 44272, Serowka Supplemental Testimony, July 19, 2013 pages S3-S12, S-15, EJS-S3-A-4, A-5, A-8, A-10. *See* Attachment JTP-19 for excerpts pertaining to enhanced biological phosphorus removal and phosphorus removal from supernatant.

¹¹² *See* Attachment JTP-20, Cause No. 44272, ASU Supplemental Response to DR 11-8, received November 26, 2013 providing ASU’s responses to IDEM Deficiency Notices. ASU provided this supplemental DR response to the OUCC after the OUCC filed its Cause No. 44272 Supplemental Testimony on November 13, 2013.

1 fittings) are the same components needed for the standby chemical phosphorus
2 system.

3 **Q: Did ASU also permit the standby chemical phosphorus system in 2014?**

4 A: Yes. The OUCC was not aware of this when it was negotiating the Cause No. 44272
5 Settlement Agreement, but ASU had addressed everything required for phosphorus
6 with IDEM in 2013 and 2014. Since IDEM requires a standby chemical phosphorus
7 system for all WWTPs with phosphorus limits, IDEM had ASU correct its design
8 summary that already listed the chemical phosphorus system for supernatant to
9 include the standby service which uses all of the same equipment (pumps, tanks,
10 controls, power). On January 7, 2014, ASU submitted revisions to IDEM including
11 one new and two revised plan sheets showing the combined supernatant and
12 standby system.¹¹³ ASU has not provided these three revised plan sheets for
13 phosphorus removal to the OUCC in either Cause Nos. 44272 or 44676.

14 The revised drawings provided to IDEM showed the supernatant / standby
15 phosphorus removal system centrally located in the converted chemical feed rooms
16 of the existing Blower Building with bulk storage tanks located outside adjacent to
17 the building's west side. This location provided short piping runs meeting chemical
18 supplier recommendations (less than 100 feet) to the application points at the CSBR
19 tanks, headworks and supernatant holding tank. IDEM reviewed and permitted all
20 phosphorus removal systems (biological, supernatant, standby) under Construction

¹¹³ See Attachment JTP-21 for ASU's Supernatant and Standby Chemical Phosphorus Removal system drawings which IDEM included in Construction Permit No. 20788 issued February 21, 2014, but which ASU did not provide to the OUCC.

1 Permit No. 20788 issued on February 21, 2014.

2 **Q: What was the supernatant/standby chemical phosphorus removal system cost?**

3 A: ASU estimated the construction only cost at \$177,500 (chemical feed and storage
4 at \$137,500 plus \$40,000 for a chemical control panel) and \$235,000 (with prorated
5 share of mobilization, contractor profit, bonds, insurance, design and inspection).¹¹⁴

6 This cost was embedded in all four expansion options (Options 1-4) that ASU
7 developed in Cause No. 44272. Therefore, ASU had fully designed and permitted
8 all phosphorus removal improvements by February 21, 2014 with all phosphorus
9 removal costs accounted for in all four Options by July 19, 2013.

10 **Q: Please explain why ASU switched to a CSBR system with EBPR.**

11 A: ASU's expansion plans, including phosphorus treatment, changed several times.
12 Initially neither ASU's 2012 design nor the 2013 revisions (in Rebuttal) included
13 phosphorus removal.^{115, 116} ASU filed Supplemental Testimony on July 19, 2013.
14 Mr. Serowka testified that after becoming aware IDEM would add phosphorus

¹¹⁴ See Attachment JTP-19, Cause No. 44272, Serowka Supplemental Testimony, July 19, 2013.

¹¹⁵ In 2012, ASU proposed more than quadrupling the Carriage Estates WWTP design average flow capacity from 1.5 MGD to 6.8 MGD (13.6 MGD Design Peak Flow) using an Extended Aeration activated sludge treatment process for \$11,596,820. Design did not include phosphorus. See ASU's Exhibit EJS, Direct Testimony of Edward J. Serowka, including Exhibit EJS-8 in Cause No. 44272, December 19, 2012.

¹¹⁶ In 2013 Rebuttal Testimony, ASU reduced its proposed design average flow capacity to 4.0 MGD and decreased costs to \$7,931,185 plus \$2,390,220 for two future treatment tanks. Design did not include phosphorus removal. See Cause No. 44272, ASU's Exhibit EJS-R, Rebuttal Testimony of Edward J. Serowka, including Exhibit EJS-R3 (Drawings and Component Schedule) and EJS-R6 (CE-III Costs) in Cause No. 44272, April 9, 2013.

1 limits, ASU had to “substantially revise the CE-III Project.”¹¹⁷ He testified ASU
2 specifically redesigned the extended aeration process to a Continuous Sequencing
3 Batch Reactor (“CSBR”) system to allow Enhanced Biological Phosphorus
4 Removal (“EBPR”), avoid a spare treatment tank, maximize use of existing tanks,
5 and avoid producing chemical sludge claiming such sludges could not be land
6 applied.¹¹⁸ He reported ASU had chosen Option 4 to treat 6.0 MGD (with CSBR
7 equipment only for 4.0 MGD)¹¹⁹

8 Mr. Serowka testified that switching to a CSBR system for EBPR increased
9 costs substantially since it required not only additional tankage, but also 1) more
10 sophisticated computer control; 2) instrumentation; 3) a new Control/Laboratory
11 building for more process control to guarantee meeting effluent phosphorus limits;
12 4) a discharge tank and 5) a larger UV disinfection system due to peak flow surges;
13 6) larger aerobic digesters; 7) original CSBR tanks’ conversion to digesters; and 8)
14 a supernatant holding tank to control supernatant return.^{120, 121}

¹¹⁷ Cause No. 44272, Serowka Supplemental Testimony, pages S3-S4. *See* Attachment JTP-22 for excerpts from ASU’s Exhibit EJS-S, Supplemental Testimony of Edward J. Serowka, including Exhibit EJS-S3, Carriage Estates III Estimated Costs, July 19, 2013. The excerpts discuss the changes to a CSBR system for Revised CE-III Project (design average flow capacity increase to 4.0 MGD (8.0 MGD Design Peak Hourly Flow) using a CSBR process at an estimated \$19,938,273 cost.

¹¹⁸ 44272, Serowka Supplemental Testimony, July 19, 2013, pages S6 to S10.

¹¹⁹ 44272, Serowka Supplemental Rebuttal Testimony, December 11, 2013, page 13. Although not included in Cause No. 44272 testimony, ASU’s affiliate, First Time Development Corporation (“FTDC”) began billing for the Carriage Estates expansion project on July 3, 2013. Mr. Scott Lods, President of ASU, signed a \$19,918,350 bid for the project July 18, 2013 as FTDC President. Mr. Serowka included the FTDC bid as Attachment EJS-S5 but did not report that construction had begun.

¹²⁰ 44272, Serowka Supplemental Testimony, July 19, 2013, pages S6 to S10.

¹²¹ The OUCC assumes the “additional tankage” to mean larger volume CSBR tanks due to longer 6-hour for enhanced biological phosphorus removal rather than 4-hour treatment cycles for only carbonaceous oxidation and single stage nitrification (ammonia removal).

1 **Q: Why did ASU want to avoid chemical addition?**

2 A: In promoting the switch to the CSBR treatment process with biological phosphorus
3 removal, ASU's Engineer, Edward J. Serowka testified the capital and operating
4 costs for chemical treatment would be more costly and that it would produce sludge
5 that could not be land applied:

6 **Q19. Phosphorus removal has resulted in a considerable cost increase.
7 What alternatives to the process that you are recommending have
8 you considered and why have they been rejected in favor of what is
9 being proposed?**

10 A19. There are two primary methods for phosphorus removal: chemical
11 treatment and organic treatment. We are proposing organic. Chemical
12 treatment would involve greater capital expense due to chemical
13 handling, sludge handling and computer technology and control
14 equipment. In addition, operational expense would be higher. Chemical
15 treatment would cause higher costs of sludge removal as well as
16 chemicals. Typically, sludge can be land applied, but if treated
17 chemically, it cannot.¹²²

18 (Emphasis added by the OUCC)

19 **Q: Did ASU construct biological phosphorus removal facilities?**

20 A: No. They built the larger and more costly CSBR tanks but omitted the mixers, more
21 elaborate CSBR tank process controls, and supernatant phosphorus removal. ASU
22 only chemically removes phosphorus.

23 **Q: Does ASU produce chemical sludges?**

24 A: Yes. The chemical phosphorus sludge is combined with the biological sludge.

25 **Q: Is ASU land applying the sludge produced by chemical addition?**

26 A: Yes. Despite Mr. Serowka's testimony in 2013 that chemical sludges could not be
27 land applied, ASU began chemical addition for phosphorus removal on February 1,

¹²² 44272, Serowka Supplemental Testimony, July 19, 2013, page S10

1 2019.¹²³ and land applied sludge in December 2019 and 2020.¹²⁴ ASU indicated to
2 IDEM that it would continue land applying sludge from the Carriage Estates
3 WWTP, which presumably always included the chemically treated sludge.¹²⁵ ASU
4 proposed no other sludge disposal method.

5 **Q: Was ASU's testimony in Cause No. 44272 correct that a chemical addition**
6 **system would be unneeded for a biological phosphorus removal system?**

7 A: No. For all treatment plants with phosphorus limits, IDEM requires a chemical
8 phosphorus removal system. Chemical systems are required even when biological
9 phosphorus removal will be employed.¹²⁶

10 **Q: Was ASU's testimony in Cause No. 44272 correct that chemical sludge could**
11 **not be land applied?**

12 A: No. Chemical sludges can and are being land applied by ASU and then reported to
13 IDEM.

14 **Q: Is chemical addition a common phosphorus removal method?**

15 A: Yes. Chemical addition is one of the most common phosphorus removal methods,
16 especially as retrofits for existing smaller treatment plants such as Carriage Estates
17 (less than 10 MGD). Capital costs for chemical addition as the sole phosphorus
18 removal method are always lower than capital costs for systems that include EBPR
19 systems. In the latter case, IDEM still requires standby chemical phosphorus

¹²³ Phosphorus Compliance Progress Report Four submitted to IDEM, February 27, 2019

¹²⁴ ASU Land Application Monthly Reports submitted to IDEM.

¹²⁵ Per the Design Summaries for the both the *Carriage Estates III Wastewater Treatment Plant Expansion* project (Construction Permit No. 20788 issued on 02/21/2014) and the *Carriage Estates III Wastewater Treatment Plant Improvements, Phosphorus Removal* project (Construction Permit No. 22977 issued on 02/21/2019)

¹²⁶ January 20, 2021 conference call between IDEM and the OUCC. IDEM stated that standby chemical phosphorus removal systems are required for all WWTPs with phosphorus limits.

1 removal systems.

2 **Q: What was the cost impact of the 2013 redesign that switched to CSBR tanks**
3 **for enhanced biological phosphorus removal?**

4 A: According to Mr. Serowka's testimony in Cause No. 44272, the switch to EBPR
5 nearly doubled the cost from \$10,321,405 to \$19,938,273 for the 6.0 MGD
6 expansion (with CSBR equipment only for 4.0 MGD):

7 **Q16: What impact do the changes in design have on the estimated cost of**
8 **the CE-III Project?**

9 A16. The estimated costs have increased compared to the most recent
10 estimates provided in ASU's Exhibit EJS-R6 filed with my rebuttal
11 testimony. As ASU has previously noted in discussions with the
12 OUCC, phosphorus removal at the levels mandated by the new IDEM
13 requirements is expensive. ASU's Exhibit EJS-S3 is a breakdown of the
14 estimated cost of the revised CE-III Project. This exhibit was prepared
15 by me or under my direction and supervision. The total estimated cost
16 is \$19,938,273.00. This estimate is based on my engineering experience
17 and judgment.¹²⁷

18 (Emphasis added by the OUCC)

19 **Q: Did ASU's redesign include all needed phosphorus removal facilities?**

20 A: Yes. ASU's design already had everything needed for phosphorus removal
21 including supernatant chemical removal with the same tanks, pumps, and controls
22 needed for the standby system. These biological and chemical phosphorus systems
23 were designed by July 19, 2013, supported with revised plan sheets by January 7,
24 2014, permitted by IDEM by February 21, 2014, and included by ASU in cost
25 estimates for Options 1-4 in Cause No. 44272.

26 **Q: Are there reasons the same chemical phosphorus system cannot be used for**
27 **supernatant and standby purposes?**

28 A: No. There are no engineering or operational reasons for separate systems. Nothing

¹²⁷ Cause No. 4472, Exhibit EJS-S, Supplemental Testimony of Edward J. Serowka, July 19, 2013, page S9.

1 prevents using the same chemical, same storage tanks, same transfer pumps, same
2 metering pumps, same controls, with separate piping to remove supernatant
3 phosphorus and serve as a standby chemical system for the EBPR process. Indeed,
4 ASU's January 7, 2014 design had a single chemical system (tanks, pumps, and
5 controls) serving both needs (supernatant and standby). *See* Figure 11.

6 **Q: Was it true at the end of the Cause No. 44272 preapproval that whether to use**
7 **biological or chemical phosphorus removal was still undecided?**

8 A: No. In July 2013 ASU proposed the switch to CSBR tanks specifically for
9 biological phosphorus and detailed the supernatant/standby chemical system costs.
10 By the end of 2013 and certainly by January 7, 2014 when ASU submitted to IDEM
11 its final design revisions, ASU knew it would remove phosphorus three ways –
12 biologically in the CSBR tanks, chemically in the supernatant, and chemically for
13 the entire plant, if needed, with the IDEM required standby system (same tanks,
14 pumps, piping, etc. as the supernatant system). Mr. Serowka never amended his
15 testimony in Cause No. 44272 even though he knew ASU's switch to larger and
16 more costly CSBR tanks was expressly for biological phosphorus, the supernatant
17 system had all components needed for the standby system except piping to
18 headworks and the CSBR tanks, he knew IDEM required the standby chemical
19 system in 2013 and he had revised the plan sheets to add the piping in late 2013 and
20 January 2014, he had submitted the revisions to IDEM and he had indicated the
21 sludge would be land applied. All of this occurred before ASU and the OUCC filed
22 the Cause No. 44272 Settlement Agreement on February 11, 2014 and before the
23 February 25, 2014 evidentiary hearing. ASU received Construction Permit No.

1 20788 reflecting all revisions on February 21, 2014. This too was before the
2 evidentiary hearing.




Figure 11 – ASU’s Process Flow Schematic for Supernatant and Standby Chemical Phosphorus removal, Jan. 7, 2014. Construction Permit No. 20788, Feb. 21, 2014.

1 **Q: Did the OUCC agree ASU should construct the larger capacity and more**
2 **costly Option 4?**

3 A: No. The OUCC expressed concern about (1) the size of the proposed expansion,
4 2) construction of the proposed improvements by an ASU affiliate and 3) the ability
5 to obtain assurance that the costs were reasonable. As a result, the parties agreed to
6 a stipulated preapproved amount of up to \$10 million derived from Option 2. The
7 OUCC recommended Option 2 to expand the 1.5 MGD capacity WWTP to 3.0
8 MGD by adding two more CSBR tanks of the same size as the four original tanks
9 to give six CSBR tanks (each at 0.5 MGD for a total of 3.0 MGD). Under the
10 Stipulation and Settlement Agreement filed February 11, 2014 with the
11 Commission, ASU could pursue Option 2 or its preferred Option 4. Option 4
12 differed from Option 2 in that it included replacing the four original CSBR tanks
13 with three new much larger CSBR tanks with a capacity of 4.0 MGD and an
14 additional concrete tank without equipment to permit readily expanding the plant
15 to 6.0 MGD.

16 Both options included CSBRs with biological phosphorus removal and
17 chemical phosphorus removal facilities. The Settlement Agreement said that "To
18 the extent not already included in Option 2, construction cost expenditures for
19 phosphorus removal and engineering in rate base in future rate cases will be

1 addressed in the same manner as other rate base additions that have not been
2 preapproved.”¹²⁸ (Emphasis added by the OUCC)

3 Phosphorus costs were already embedded in the estimated costs ASU's
4 witness Serowka prepared for each Option (Options 1-4). There was no need to
5 exclude the standby phosphorus removal from the \$10 million preapproval amount.
6 IDEM permitted all phosphorus facilities on February 21, 2014.

7 **Q: In Cause No. 44676, did the OUCC know that ASU had already designed and**
8 **permitted all needed phosphorus removal facilities?**

9 A: No. ASU witness Serowka did not reveal in his testimony in ASU's 2015 or 2016
10 rate case filings that ASU had already designed and permitted all phosphorus
11 facilities in 2014. He testified that “The detailed design which has been approved
12 by IDEM and is the subject of the appeal is contained in my workpapers.”¹²⁹
13 (Emphasis added by the OUCC.) The detailed design workpapers were dated
14 March 20, 2014 and should have been the final set of drawings approved by IDEM.
15 Not included in the workpapers were two supernatant/standby chemical phosphorus
16 drawings.

17 In discovery, the OUCC requested copies of the IDEM approved design
18 drawings incorporating all of the final changes that ASU made in response to the
19 IDEM Deficiency Notice.¹³⁰ However, ASU did not file with Mr. Serowka's
20 workpapers nor provide to the OUCC through discovery, all final drawings IDEM

¹²⁸ Cause No. 44272, Stipulation and Settlement Agreement for the CE-III Project, February 11, 2014

¹²⁹ Cause No. 44676, Serowka Direct Testimony, September 4, 2015, pages 18-19. Mr. Serowka's workpapers included: EJS Workpaper 4 – CE-3 Plans March 20, 2014 [provided on CD] (29 drawings).

¹³⁰ See Attachment JTP-1 for ASU's responses to DRs 16-52 to 16-55.

1 approved in 2014 for the supernatant/standby chemical system. The missing
2 drawings were:

3 Drawing 13-021-02 – Plant Site Layout – Proposed, Revised 01/07/2014

4 Drawing 13-021-02A – Treatment Plant Flow Diagram, Revised 01/07/2014

5 These drawings (submitted to IDEM) show the chemical phosphorus system,
6 vertical storage tanks, and chemical feed lines to the supernatant decanting tank and
7 to the existing and new influent lift stations (standby system). The drawings in Mr.
8 Serowka's workpapers and submitted to the OUCC in discovery (dated 11/01/13
9 and 11/12/13 respectively), were not the ASU revised drawings, dated 01/03/2014
10 and 01/07/2014, approved by IDEM.

11

12 **Q: Did ASU indicate it was continuing with the new CSBR tanks and Enhanced**
13 **Biological Phosphorus Removal under Option 4?**

14 A: Yes. In Cause No. 44676, Mr. Serowka reemphasized ASU had made the right
15 Option choice and was building Option 4 (6.0 MGD/4.0 MGD equipped) per his
16 testimony in Cause No. 44272 (i.e. with EBPR) at a cost of \$19,938,273.¹³¹ He
17 also testified construction costs for a standby chemical phosphorus removal system
18 would be \$1.5 million, but failed to provide system and cost details except a limited
19 component list and total cost.¹³² He listed the components as follows:

¹³¹ Cause No. 44676, Direct Testimony of Edward Serowka, September 4, 2015, pages 20-21.

¹³² *Id.*, page 19 and Attachment EJS-10, page EJS-9-B-2 (dated 09/01/2015) (misabeled – should be page EJS-10-B-2).

1 **ITEM 2: STANDBY CHEMICAL EQUIPMENT**

- 2 5. Chemical Feed System
- 3 6. Chemical Storage Tanks
- 4 7. Chemical Control Building
- 5 8. Microstrainer

6 CONSTRUCTION COST (STANDBY CHEMICAL): \$ 1,500,000.00

7 ASU did not disclose to the Commission or the OUCC through its filings in Cause
8 No. 44676 that ASU had already permitted the CSBR tanks with EBPR and the
9 combined supernatant/standby phosphorus removal system. ASU's witness, Mr.
10 Serowka testified that "The Commission ultimately preapproved that amount,
11 (OUCC note: referring to \$10 million) which did not include any costs for
12 phosphorous treatment, either biological or chemical.¹³³ (Emphasis added by the
13 OUCC.) Mr. Serowka's statement that the \$10 million did not include biological
14 phosphorus treatment is incorrect. I previously showed ASU switched to CSBR
15 tanks expressly for enhanced biological phosphorus removal. Biological
16 phosphorus removal was specifically part of the CSBR design. I also previously
17 showed that in its Options 1-4 cost estimates, ASU included chemical phosphorus
18 costs (for supernatant) having the same equipment needed for a standby chemical
19 system.

20 **Q: In the amended Schedule of Values what caused the building cost to drop from**
21 **\$900,000 to \$180,000?**

22 A: ASU did not say.

23 **Q: What remains unfinished in the building?**

24 A: ASU did not install the wastewater laboratory, safety shower & eyewash, the

¹³³ Cause No. 44676, Serowka Direct Testimony, page 9, lines 18-20.

1 laboratory office, rest room, utility room, access stairs to the bulk storage tank area,
2 two exterior doors, and five interior doors. Also missing are numerous ceiling
3 lighting fixtures (commercial fluorescent with 4 lamps), numerous 115 volt (some
4 with GFI) and 240 volt duplex wall receptacles, four exit signs with emergency
5 lights with battery backup. It does not appear that the building meets Building Code
6 requirements for the safety shower and eyewash and the emergency exits lights.

7 **Q: Was building a wastewater laboratory one of the reason costs nearly doubled**
8 **in the redesign for Biological Phosphorus Removal?**

9 A: Yes. ASU said it had to build the onsite laboratory for process control to guarantee
10 it could meet the phosphorus limits.¹³⁴ ASU included building costs twice in this
11 project. First, it included a new Control / Laboratory Building in all Options at a
12 cost of \$355,600 (construction only) and \$477,635 (with prorated share of
13 mobilization, contractor profit, bonds, insurance, design and inspection). Second,
14 modification costs for the existing blower building were embedded in the Micro
15 Star costs. This amounts to double recovery of building capital costs. ASU has not
16 produced any documentation that the new Control / Laboratory Building was
17 deleted from FTDC's contract. ASU never built the new Control / Laboratory
18 Building or the laboratory it permitted under the phosphorus project. In response
19 to discovery asking what steps needed to be taken to complete the Wastewater

¹³⁴ See Cause No. 44272, Serowka Supplemental Testimony, July 19, 2013, page S7.

1 Laboratory, bathroom, and Utility room in the Chemical Feed Building, ASU
2 responded:

3 Due to the construction cost limits imposed on ASU by the OUCC
4 and IURC, it was necessary to eliminate the new plant laboratory,
5 bathroom, utility room and offices in the Chemical Feed Building
6 and these were not shown in Plan Sheet 20-005-32, nor included in
7 ASU's Affiliate costs for construction.¹³⁵

8 In response to discovery asking when the Wastewater Laboratory, Bathroom, and
9 Utility room would be completed, ASU responded: "The engineering and
10 construction cost required to complete the Chemical Feed Building may be included
11 in the next expansion to the Carriage Estates III Wastewater Treatment Plant."¹³⁶

12 These laboratory facilities should have been constructed by ASU. They were not.
13 ASU now reports no wastewater analyses are conducted at the Carriage Estates
14 WWTP, the utilities main treatment plant. Instead, all analyses are made at the
15 much smaller County Home WWTP.¹³⁷

16 **Q: Please explain ASU's temporary phosphorus system.**

17 A: Despite ASU stating the \$1.5 million Phosphorus project would be included in the
18 CETP-III Stage 1 work that it expected it to be in service by December 2016, ASU
19 stated it did not place the phosphorus system in service until November 25, 2019.

20 This was after it certified work on the Carriage Estates project was completed. ASU

¹³⁵ ASU response to DR 9-10.

¹³⁶ ASU response to DR 9-11.

¹³⁷ ASU response to DR 15-2.

1 did not receive the construction permit to build the phosphorus system until
2 February 21, 2019 – three weeks after the Phosphorus limits took effect.

3 **Q: Was the asserted November 25, 2019 in service date accurate.**

4 A: Based on inspections on June 24, 2020 and July 7, 2020 IDEM reported “the facility
5 is in the process completing construction associated with the installation of a
6 phosphorus removal system through a separate construction permit, No. 22977. The
7 facility has completed the chemical feed building and is still in the process of
8 installing chemical feed lines to the SBRs.” OUICC witness Scott Bell testifies
9 regarding the IDEM inspections, ASU time extensions for construction, and the
10 IDEM enforcement action against ASU.

11 I observed the phosphorus work on December 4, 2019 and again on March
12 5, 2020. Each time, the work was not complete as shown in the series of
13 photographs in Figures 12 and 13. Tank work was also incomplete as well as the
14 building work previously discussed. I also suspect that ASU has not installed the
15 chemical feed piping to the original and new CSBR tanks. Instead, it appears ASU
16 is adding the chemical to the Macerator structure at Headworks. On October 8,
17 2020 I observed the phosphorus system is shown in Figure 14.



Figure 12 Phosphorus metering pump installation – December 4, 2019




Figure 13 Phosphorus metering pump installation – March 5, 2020



Figure 14 Phosphorus metering pump and piping installation – October 8, 2020