

STATE OF INDIANA

INDIANA UTILITY REGULATORY COMMISSION


VERIFIED PETITION OF CITIZENS )  
WASTEWATER OF WESTFIELD, LLC FOR )  
(1) AUTHORITY TO INCREASE RATES AND )  
CHARGES FOR WASTEWATER UTILITY )  
SERVICE AND APPROVAL OF A NEW )  
SCHEDULE OF RATES AND CHARGES; AND )  
(2) APPROVAL OF CERTAIN REVISIONS TO )  
ITS TERMS AND CONDITIONS APPLICABLE )  
TO WASTEWATER UTILITY SERVICE )

CAUSE NO. 44835

**PETITIONER'S 1<sup>ST</sup> MONTHLY MAJOR PROJECTS INVESTMENT UPDATE**

Pursuant to 170 IAC 1-5-5(5)(D), Citizens Wastewater of Westfield, LLC (the "Petitioner"), submits the attached 1<sup>st</sup> Monthly Major Projects Investment Update, through August 31, 2016, for each of the two (2) major projects for which major project rate base adjustments have been made in Petitioner's case-in-chief.

Respectfully submitted,



Michael E. Allen  
Lauren Toppen  
Citizens Wastewater of Westfield  
2020 N. Meridian Street  
Indianapolis, IN 46202

Steven W. Krohne  
Kay Pashos  
Ice Miller LLP  
One American Square, Suite 2900  
Indianapolis, IN 46282-0200

**CERTIFICATE OF SERVICE**

The undersigned hereby certifies that a copy of the foregoing Monthly Major Projects Investment Update was served on the Indiana Office of Utility Consumer Counselor by electronic mail on this 16<sup>th</sup> day of September, 2016.



A handwritten signature in black ink, appearing to read "Steven W. Krohne", is written over a horizontal line. The signature is stylized and cursive.

Michael E. Allen  
Lauren Toppen  
Citizens Wastewater of Westfield  
2020 N. Meridian Street  
Indianapolis, IN 46202

Steven W. Krohne  
Kay Pashos  
Ice Miller LLP  
One American Square, Suite 2900  
Indianapolis, IN 46282-0200

**CITIZENS WASTEWATER OF WESTFIELD, LLC**  
**IURC CAUSE NO. 44835**  
**1<sup>st</sup> MAJOR PROJECTS UPDATE (THROUGH 8/31/2016)**

Project: 156<sup>th</sup> Street Interceptor Project Phase 1

Project Description: Installation of approximately 1,400 lineal feet of 42-inch diameter and 3,600 lineal feet of 36-inch diameter PVC sanitary sewer lines and a lift station with two 15-horsepower pumps to service a portion of Petitioner's service territory bounded by 161<sup>st</sup> Street to the north, U.S. 31 to the east, 146<sup>th</sup> Street to the south, and Towne Road to the west. This project was placed in service on May 10, 2016 at an estimated final cost of \$3,450,436.

Estimated Completion Date: Placed in service on May 10, 2016

Estimated Total Capital Cost: \$3,450,436

Capital Expenditures through 8/31/2016: \$3,342,436 (doesn't include interest)

Status as of 8/31/2016: In service

**CITIZENS WASTEWATER OF WESTFIELD, LLC**  
**IURC CAUSE NO. 44835**  
**1<sup>st</sup> MAJOR PROJECTS UPDATE (THROUGH 8/31/2016)**

Project: Downtown Lift Station Project

Project Description: Construction of a new lift station with three 20.1-horsepower pumps with variable frequency drives and approximately 5,200 lineal feet of 16-inch diameter force main with approximately 2.6 MGD peak capacity that flows to Petitioner's Washington Woods lift station, as well as associated upgrades to three pumps at the Washington Woods lift station, to accommodate the additional flows. This project was placed in service on February 1, 2016, at an estimated final cost of \$2,420,988.

Estimated Completion Date: Placed in service on February 1, 2016

Estimated Total Capital Cost: \$2,420,988

Capital Expenditures through 8/31/2016: \$2,413,988 (interest is 0)

Status as of 8/31/2016: In service